


USACE Permit Review Only 154 Grove Street & 75 West Main Street Chicopee, MA

www.BETA-Inc.com

Issue Date: 9-12-2022


Details



- TEMPORARY CONSTRUCTION ENTRANCE NOTES
- REMOVE ALL VEGETATION AND OTHER UNSUITABLE MATERIAL FROM THE FOUNDATION AREA, GRADE, AND CROWN FOR POSITIVE DRAINAGE. EXISTING PAVEMENT MAY REMAIN.
 IF SLOPE TOWARDS THE PUBLIC ROAD EXCEED 2%, CONSTRUCT A 6- TO 8-INCH RIDGE WITH 3H:1V SIDE
- SLOPES ACROSS THE FOUNDATION APPROXIMATELY 15 FEET FROM THE EDGE OF THE PUBLIC ROAD TO DIVERT RUNOFF FROM IT. INSTALL PIPE UNDER THE ENTRANCE IF NEEDED TO MAINTAIN DRAINAGE DITCHES ALONG PUBLIC ROADS.
- 4. PLACE STONE TO DIMENSIONS AND GRADE AS SHOWN ON PLANS, LEAVE SURFACE SLOPED FOR


MAINTENANCE

1. RESHAPE PAD AS NEEDED FOR DRAINAGE AND RUNOFF CONTROL 2. TOP DRESS WITH CLEAN STONE AS NEEDED.



EXISTING CATCH BASIN FRAME DIMENSIONS BY A MINIMUM OF 8" REMOVE CATCH BASIN GRATE AND INSTALL POLYPROPYLENE FABRIC OVER CATCH BASIN FRAME. REPLACE CATCH BASIN GRATE TO SECURE POLYPROPYLENE FABRIC IN PLACE. 3. CATCH BASIN EROSION CONTROL TO BE PLACED AT EXISTING AND PROPOSED ALL CATCH BASINS IN VICINITY OF WORK AREA.

> CATCH BASIN SEDIMENTATION CONTROL PROTECTION - SILT SACK SCALE: NTS




SEED MIX NOTES:

- SEED SHALL BE LOW UPLAND MIX FULL SUN PER MASSDOT ITEM NUMBER 765.412. OR APPROVED EQUIVALENT. APPLY SEED AT A RATE OF 75 LB/ACRE OR 175 LB/ACRE ON AREAS OF
- GREATER THAN 3.1 SLOPE APPLY 30LB/ACRE OF A COVER CROPS. FOR COVER CROP USE EITHER GRAIN OATS (1 JAN TO 31 JULY) OR GRAIN RYE (1 AUG TO 31 DEC).
- FERTILIZER SHALL NOT BE USED.

GROUND COVER FOR RESTORED AREAS

SCALE: NTS



EROSION CONTROL BARRIER NOTES:

- PROVIDE A MINIMUM DIAMETER OF 12 INCHES FOR SLOPES UP TO 50 FEET IN LENGTH WITH A SLOPE RATIO OF 3H:1V OR STEEPER. REFER TO MANUFACTURER'S RECOMMENDATIONS FOR SITUATION: WITH LONGER OR STEEPER SLOPES.
- INSTALL ALONG CONTOURS AND PERPENDICULAR TO SHEET OR CONCENTRATED FLOW.
- WATTLES SHALL BE JUTE MESH OR APPROVED BIODEGRADABLE MATERIAL. ADDITIONAL WATTLES SHALL BE USED AT THE DIRECTION OF THE ENGINEER.
- STAMP WATTLES IN PLACE TO ENSURE GOOD CONTACT WITH SOIL SURFACE. PROVIDE A 3' MINIMUM
- OVERLAP AT ENDS TO JOIN IN A CONTINUOUS BARRIER AND MINIMIZE UNIMPEDED FLOW. STAKE JOINING WATTLES SNUGLY AGAINST EACH OTHER TO PREVENT UNFILTERED FLOW BETWEEN THEM. SECURE ENDS WITH STAKES SPACED 18" APART THROUGH TOPS OF TUBES.

EROSION CONTROL BARRIER



Former Uniroyal & Facemate Properties


USACE Permit Review Only 154 Grove Street & 75 West Main Street Chicopee, MA


SITE PREPARATION AND EROSION CONTROL NOTES

- THE CONSTRUCTION SEQUENCING PLAN IS FOR CONCEPTUAL PURPOSES ONLY. THE ACTUAL SEQUENCE OF WORK IMPLEMENTED FOR THIS PROJECT MAY DEVIATE FROM THIS PLAN SO LONG AS IT MEETS THE REQUIREMENTS OF THE PROJECT SITE PLANSET, PROJECT STORMWATER MANAGEMENT REPORT, CITY OF ACUSHNET REGULATIONS, AND USACE REQUIREMENTS. ADDITIONAL CONSTRUCTION ACTIVITIES MAY BE REQUIRED AT THE SITE BEYOND THOSE PRESENTED ON THIS PI AN
- PRIOR TO TRANSITIONING FROM ONE PHASE TO ANOTHER, AT LEAST 75% OF THE 2. EXISTING WORK AREA SHALL BE TEMPORARILY OR PERMANENTLY STABILIZED.
- ENGINEER WILL PROVIDE A STORMWATER POLLUTION PREVENTION PLAN (SWPPP). 3. INCLUDING THE FILING OF A NOTICE OF INTENT WITH THE U.S. EPA TO OBTAIN A NPDES CONSTRUCTION GENERAL PERMIT (CGP) PRIOR TO THE CONTRACTOR COMMENCING WORK. THE CONTRACTOR SHALL BE RESPONSIBLE TO PERFORM INSPECTIONS, MONITORING, AND MAINTENANCE, IF WARRANTED, IN ACCORDANCE WITH THE SWPPP TO COMPLY WITH THE CGP. THE SOIL EROSION SEDIMENT CONTROL PROCEDURES AND DETAILS SHOWN AND DESCRIBED IN THE SWPPP SHALL BE STRICTLY FOLLOWED AND INSTALLED IN A MANNER TO MINIMIZE EROSION FROM DISTURBED AREAS.
- ALL EXISTING AND PROPOSED STEEP SLOPES WITHIN THE FILL AREA (2:1 OR STEEPER, OR AS DIRECTED BY ENGINEER) TO BE STABILIZED WITH JUTE MESH EROSION CONTROL MAT OR APPROVED EQUIVALENT.
- THE ACCESS, STAGING, AND STORAGE AREAS SHALL BE LOCATED WITHIN THE 5. LIMITS OF THE PROJECT SITE. NO WORK, STOCKPILING OF MATERIALS, STORAGE OF EQUIPMENT, OR OTHER OPERATIONS OF THE CONTRACTOR SHALL TAKE PLACE OUTSIDE THE LIMITS OF WORK UNLESS AUTHORIZED IN WRITING BY THE ENGINEER.
- 6. EROSION CONTROL DEVICES SHALL BE FULLY INSTALLED PRIOR TO THE START OF ANY SITE WORK, AND SHALL BE MAINTAINED THROUGHOUT CONSTRUCTION. THESE DEVICES SHALL BE REMOVED AND LEGALLY DISPOSED OF UPON COMPLETION OF ALL WORK WHEN ALL DISTURBED AREAS ARE STABILIZED AND PERMANENT GROUND COVER IS ESTABLISHED TO THE SATISFACTION OF THE ENGINEER AND THE TOWN. ALL EROSION CONTROL BMPS SHALL CONFORM TO US EPA, NPDES, MA DEP, AND MASSACHUSETTS EROSION AND SEDIMENTATION CONTROL GUIDELINES FOR URBAN AND SUBURBAN AREAS.
- THE CONTRACTOR SHALL MONITOR ALL AREAS WITHIN AND AROUND THE LIMIT OF THE WORK FOR SIGNS OF EROSION, AND REPAIR/STABILIZE ANY ERODED AREAS, AS REQUIRED, UNTIL FINAL STABILIZATION CAN BE ACHIEVED.
- THE CONTRACTOR IS RESPONSIBLE FOR MONITORING DOWNSTREAM CONDITIONS 8. THROUGHOUT THE CONSTRUCTION PERIOD AND CLEARING ANY DEBRIS AND/OR SEDIMENT IMPEDING PROPER DRAINAGE DURING CONSTRUCTION.
- NO SEDIMENT SHALL BE PERMITTED TO LEAVE THE SITE DURING CONSTRUCTION. IF 9 HEAVY RAIN AND/OR UNUSUAL SITE CONDITIONS RESULT IN THE POLLUTION OF ROADWAYS, BUFFER ZONES, RESOURCE AREAS, OR ADJACENT PARCELS. CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY. CONTRACTOR SHALL AREAS AS SOON AS PRACTICABLE AND CLEAN ANY DISTURBED RESTORE THEIR ORIGINAL CONDITIONS. CLEANING AND RESTORATION WITHIN BUFFER ZONES AND RESOURCE AREAS MUST BE PERFORMED UNDER THE SUPERVISION OF A WETLAND CONSULTANT, AS COORDINATED BY ENGINEER. WORK MAY ALSO BE OBSERVED BY THE CONSERVATION COMMISSION.
- CONTRACTOR SHALL SWEEP GROVE STREET, OAK STREET, AND WEST MAIN 10. STREET AT THE END OF EACH WORK DAY (OR MORE FREQUENTLY AS REQUESTED BY THE CITY OR ITS AGENT) TO REMOVE SEDIMENT TRACKING CAUSED BY PROJECT-RELATED CONSTRUCTION VEHICLES.
- SILT SACKS SHALL BE INSTALLED WITHIN ANY CATCH BASINS AND DRAIN INLETS WITHIN THE LOTS AND WITHIN THE VICINITY OF THE LIMIT OF WORK AS NECESSARY 11. TO PREVENT SILT-LADEN RUNOFF FROM ENTERING THE CITY OR USACE STORM DRAIN SYSTEM
- 12. ALL DISTURBED AREAS SHALL BE STABILIZED NO LATER THAN 14 DAYS AFTER A CONSTRUCTION ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED ON THAT PORTION OF THE SITE.
- ANY DISTURBED AREA EXPOSED FOR MORE THAN 7 DAYS SHALL BE STABILIZED 13. WITH PERENNIAL RYE GRASS SEEDING OR APPROVED EQUIVALENT. ADDITIONALLY, A ROW OF STRAW WATTLES SHALL BE PLACED AND STAKED ON THE DOWNGRADIENT SIDE OF ALL SUCH AREAS. SEEDED AREAS SHALL BE RE-SEEDED AS NECESSARY TO ENSURE VEGETATION ESTABLISHMENT.
- 14. ALL STOCKPILES AND DISTURBED AREAS TO BE STABILIZED IF EXPOSED FOR MORE THAN 7 DAYS. ALL STOCKPILES SHALL BE SURROUNDED BY COMPOST FILTER RUBES, AND COVERED IN A MANNER THAT STORMWATER DOES NOT INFILTRATE THE MATERIAL.ALL STOCKPILES OVER 10' IN HEIGHT SHALL BE SURROUNDED BY SAFETY FENCING. NO STOCKPILE SHALL BE PLACED NORTH OF EAST OF THE PERIMETER EROSION CONTROLS.

Figure No. 10

Details





STA 8+50 TO 16+66

NOTES:

- 1. REFER TO FIGURES 5 THROUGH 6 FOR DRAINAGE STRUCTURE SCHEDULE AND FIGURE 9 FOR STRUCTURE DETAILS.
- 2. STRUCTURE SUMP ELEVATIONS MAY DIFFER FROM THOSE SHOWN. REFER TO DETAIL ON FIGURE 9.
- 3. EXISTING 30" RCP INVERT AT DMH-14 SHALL BE LOCATED AND FIELD VERIFIED. INVERT TO BE ADJUSTED AS NECESSARY TO PROVIDE POSITIVE DRAINAGE TO DMH-17.



Former Uniroyal & Facemate Properties

USACE Permit Review Only 154 Grove Street & 75 West Main Street Chicopee, MA





Figure No. 11

Drainage Profile



Chicopee, MA

www.BETA-Inc.com

Issue Date: 9-12-2022

-EXIST. 30" OR 36" RCP DRAIN PIPE FROM INTERCEPTOR TO BE PLUGGED AND ABANDONED

GENERAL SEQUENCE OF WORK - PUMP STATION

- ENSURE EROSION CONTROLS ARE PLACED IN ALL NEARBY DRAIN INLETS.
- DISMANTLE AND REMOVE ALL EXISTING ELECTRICAL CONNECTIONS AND UTILITIES, INCLUDING ABOVE-GROUND TANK AND ASSOCIATED FENCING.
- DISMANTLE AND REMOVE ALL EQUIPMENT WITHIN THE PUMP STATION TO BE PRESERVED OR DISCARDED. Λ
- DEWATER STRUCTURE AS NEEDED AND INSTALL TEMPORARY MEASURES TO PREVENT WATER FROM ENTERING STRUCTURE.
- INSTALL CONCRETE BULKHEAD AT ALL DISCHARGE AND INTERCEPTOR DRAIN PIPES.
- DEMOLISH EXISTING PUMP STATION ROOF AND BUILDING WALLS TO AT LEAST 3' BELOW PROPOSED GRADE (TO APPROX. ELEV. 93')
- DEMOLISH ELEVATED TANK STRUCTURE LOCATED TO THE NORTH OF THE PUMP STATION. LOWER ASSOCIATED CONCRETE FOOTINGS TO AT LEAST 3' BELOW PROPSOED GRADE.
- BACKFILL REMAINING PUMP STATION WITH CONTROLLED DENSITY FILL OR APPROVED BACKFILL. ABANDON REMAINING PUMP STATION STRUCTURE IN PLACE
- AND BACKFILL IN ACCORDANCE WITH FILL MANAGEMENT PLAN, INCLUDING LAYER OF GEOTEXTILE FABRIC AND AT LEAST 3' OF CLEAN FILL WHERE NECESSARY.

NOTES:

INTERIOR OF STRUCTURE IS APPROXIMATE ONLY BASED ON LIMITED VISUAL OBSERVATIONS AND RECORD PLANS. ACTUAL LAYOUT MAY VARY

GENERAL SEQUENCE OF WORK - DISCHARGE & INTAKE STRUCTURES


- DEWATER STRUCTURE AS NEEDED AND INSTALL TEMPORARY MEASURES TO PREVENT WATER FROM ENTERING STRUCTURE.
- REMOVE SLUICE GATE AND SEAL BOTTOM PORTION OF STRUCTURE WITH CONCRETE BULKHEAD TO BLOCK FLOW FROM BOTH SIDES
- DISMANTLE AND REMOVE ALL EQUIPMENT FOR OPERATIONS OF 3 SLUICE GATE. DEMOLISH WALKWAY, INTAKE STRUCTURES, AND SOUTH
- HEADWALL BACKFILL THE PORTION OF PIPE THAT CROSSES BENEATH THE 5.
- LEVEE WITH FLOWABLE FILL. BACKFILL LOWER PORTION OF INTAKE STRUCTURES WITH CLEAN FILL TO GRADE
- 7 PROVIDE RIPRAP OVER FOOTPRINT OF INTAKE STRUCTURE TO MATCH EXISTING SLOPE

NOTES:

INTERIOR OF STRUCTURE IS APPROXIMATE ONLY BASED ON LIMITED VISUAL OBSERVATIONS, ACTUAL LAYOUT MAY VARY,

Figure No. 12

Oak Street Pump Station And Construction Notes



CONCEPTUAL CONSTRUCTION SEQUENCE

PHASE 1 CAN BE CONDUCTED CONCURRENTLY WITH PHASES 2 - 7.

- PHASE 0 (SITEWIDE) COORDINATE SCHEDULE WITH OTHER ON-SITE CONTRACTORS
- INSTALL SITEWIDE PERIMETER EROSION CONTROLS, INLET PROTECTION, AND STABILIZED
- CONSTRUCTION ENTRANCES. REVIEW GUIDELINES OF CITY FILL MANAGEMENT PLAN, INCLUDING PROCEDURE FOR ACCEPTANCE AND MANAGEMENT OF BACKFILL MATERIAL.
- ESTABLISH STOCKPILE AND STAGING AREAS.
- FIELD-LOCATE ALL EXISTING DRAINAGE STRUCTURE IN THE VICINITY OF THE FLOOD CONTROL LEVEE AND THOSE ASSOCIATED WITH BUILDING 26 & 27 ROOF DRAINAGE SYSTEM. RAISE EXISTING MONITORING WELLS AS DEEMED NECESSARY BY THE CITY OR ITS LICENSED SITE PHASE 4 (ZONE 4)
- PROFESSIONAL IDENTIFY AND RELOCATE/REMOVE ANY ITEMS THAT MAY OBSTRUCT BACKFILL OPERATIONS, SUCH AS FENCING AND UTILITY POLES. SITE SECURITY FOR UNIROYAL TO BE RESET AT DISCRETION OF CITY

- PHASE 1 (ZONE 1) REMOVE EXISTING RIPRAP FLOW CHANNELS FROM ZONE 1. EVALUATE EXISTING STRAW WATTLES FOR RE-USE
- PLUG EXISTING BYPASS LINE SOUTH OF BUILDING C
- REM EXIST CATCH BASINS AND INSTALL PROPOSED DRAIN MANHOLES.
- ADJUST CB-14 AS REQUIRED BY ENGINEER.
- CONDUCT GRADING OF ZONE 1 IN ACCORDANCE WITH FILL MANAGEMENT PLAN, INCLUDING PHASE 5 (ZONE 5) PLACEMENT OF FILL MATERIAL, GEOTEXTILE FABRIC LAYER, AND CLEAN SOIL CAP.

- PHASE 2 (ZONE 2) ENSURE THAT ACCESS TO PUMP STATION IS MAINTAINED THROUGHOUT PHASES 2 THROUGH 5.
- CONDUCT GRADING OF ZONE 3 IN ACCORDANCE WITH FILL MANAGEMENT PLAN, INCLUDING PLACEMENT OF FILL MATERIAL, GEOTEXTILE FABRIC LAYER, AND CLEAN SOIL CAP
- TEMPORARILY GRADE WEST SIDE OF ZONE 2 TO MAXIMUM SLOPE OF 3:1 TO MEET EXISTING
- GRADES ENSURE THAT DEMOLITION OF BUILDING 15 IS COMPLETED PRIOR TO START OF PHASE 4 (UNDER
- SEPARATE CONTRACT). DEMOLISH ELEVATED TANK STRUCTURE NEAR PUMP STATION.



- PHASE 3 (ZONE 3) FILL AND/OR ABANDON EXISTING DRAINAGE STRUCTURES IN ACCORDANCE WITH SITE PLANSET. ADJUST DMH-14 AND DMH-17, AND INSTALL 24" HDPE BETWEEN THE TWO STRUCTURES. EVALUATE EXISTING NORTHBOUND INVERT AT DMH-14.
- BACKFILL ZONE TO THE APPROXIMATE BOTTOM ELEVATION OF THE PROPOSED INFILTRATION BASIN, EXCLUDING THE FOOTPRINT AND IMMEDIATE VICINITY OF PROPOSED DRAINAGE • STRUCTURES AND DRAIN LINES
- TEMPORARILY GRADE NORTH SIDE OF ZONE 3 TO MAXIMUM SLOPE OF 3:1 TO MEET EXISTING . GRADES
- INSTALL PROPOSED DRAINAGE STRUCTURES, DRAINAGE PIPES, AND CRUSHED STONE AROUND . PERFORATED PIPE. PIPE BETWEEN DMH-13A & DMH-12A TO BE CONSTRUCTED DURING PHASE 6. CONSTRUCT INFILTRATION BASIN AND BACKFILL ZONE TO FINAL GRADES.

FILL AND/OR ABANDON EXISTING DRAINAGE STRUCTURES IN ACCORDANCE WITH SITE PLANSET.

- BACKFILL ZONE TO THE APPROXIMATE BOTTOM ELEVATION OF THE PROPOSED INFILTRATION BASIN, EXCLUDING THE FOOTPRINT AND IMMEDIATE VICINITY OF PROPOSED DRAINAGE
- STRUCTURES AND DRAIN LINES TEMPORARILY GRADE SOUTH SIDE OF ZONE 4 TO MAXIMUM SLOPE OF GRADES
- INSTALL PROPOSED DRAINAGE STRUCTURES DRAINAGE PIPES AND CRUSHED STONE AROUND . PERFORATED PIPE. TEMPORARILY GRADE PIPE-LESS OUTLET FROM DMH-10A TO CONVEY FLOWS TO NEARBY EXISTING CATCH BASIN
- CONSTRUCT INFILTRATION BASIN AND BACKFILL ZONE TO FINAL GRADES.

- FILL AND/OR ABANDON EXISTING DRAINAGE STRUCTURES IN ACCORDANCE WITH SITE PLANSET, EXCLUDING STRUCTURES NECESSARY FOR PUMP STATION OPERATION.
- BACKFILL ZONE TO THE APPROXIMATE BOTTOM ELEVATION OF THE PROPOSED INFILTRATION BASIN, EXCLUDING THE FOOTPRINT AND IMMEDIATE VICINITY OF PROPOSED DRAINAGE
- STRUCTURES AND DRAIN LINES.
- TEMPORARILY GRADE SOUTH SIDE OF ZONE 5 TO MAXIMUM SLOPE OF 3:1 TO MEET EXISTING GRADES
- INSTALL PROPOSED DRAINAGE STRUCTURES, DRAINAGE PIPES, AND CRUSHED STONE AROUND PERFORATED PIPE. TEMPORARILY GRADE PIPE-LESS OUTLET FROM DMH-12A TO CONVEY FLOWS TO NEARBY EXISTING CATCH BASIN.
- CONSTRUCT INFILTRATION BASIN AND BACKFILL ZONE TO FINAL GRADES.

Former Uniroyal & Facemate Properties

ACOE Permit Review Only 154 Grove Street & 75 West Main Street

Chicopee, MA

- PHASE 6 (ZONE 6)
 CONSTRUCT TEMPORARY SWALE TO DIVERT STORMWATER RUNOFF AWAY FROM PUMP STATION. PROVIDE TEMPORARY PLUG FOR PIPE-LESS OUTLET FROM DMH-12A. COMPLETE DECOMMISSIONING OF OAK ST. PUMP STATION, DISCHARGE STRUCTURE, AND INTAKE STRUCTURE (REFER TO FIGURE 12)
- FILL AND/OR ABANDON EXISTING DRAINAGE STRUCTURES IN ACCORDANCE WITH SITE PLANSET. EXCLUDING STRUCTURES NECESSARY FOR PUMP STATION OPERATION. BACKFILL ZONE TO APPROX. ELEVATION 88'. EXCLUDING THE FOOTPRINT AND IMMEDIATE
- VICINITY OF PROPOSED DRAINAGE STRUCTURES AND DRAIN LINES. INSTALL DRAINAGE PIPE FROM DMH-12A TO DMH-13A AND CRUSHED STONE AROUND
- PERFORATED PIPE
- COMPLETE DECOMMISSIONING OF OAK ST. PUMP STATION DISCHARGE STRUCTURE REMOVE TEMPORARY SWALE AND BACKFILL ZONE TO FINAL GRADES.

PHASE 7 (SITEWIDE)

- REMOVE PHASE 7 DIVERSION SWALE
- CONDUCT FINE GRADING OF ANY AREAS NOT YET FINALIZED VERIFY DRAINAGE PATTERNS, ENSURING NO RUNOFF IS DIRECTED OVER THE LEVEE. COMPLETE SITE-WIDE PERMANENT RESTORATION (UNLESS PRECLUDED BY OTHER SITE
- ACTIVITIES) REMOVE EROSION CONTROLS ONCE FINAL STABILIZATION IS ACHIEVED, UNLESS OTHERWISE NEEDED FOR FUTURE SITEWORK

Issue Date: 9-12-2022

