

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16-05273

LOCATION:
NANTASKET AVE, SCHOOL ST

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 10/16/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	MOSTLY CLOUDY
Temp. Range (°F)	45°	57°

Contractor's Hours of Work: 7 AM to 3:15 PM

BETA Resident's Onsite Hours: 7 AM to 4 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure


DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - CURBING

- WESTPORT CURBSETTERS INC INSTALLED/COMPLETED GRANITE CURBING ALONG NANTASKET AVE (Q ST TO Y ST)
TOTAL: 200 LF
- WESTPORT CURBSETTERS INC INSTALLED/COMPLETED GRANITE CURBING ALONG NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY) AT WHEELCHAIR RAMPS
TOTAL: 78 LF (STRAIGHT): 6.5' LF (CURVED): 71.5 LF
- P.A. LANDERS, INC SUPPLIED CONCRETE FOR GRANITE CURBING

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative
 MATT FEDERICO
 (Printed Name)

(Signature) 

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/16/19
PAGE: 2 of 4

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: _____

CREW 2 - FINE GRADING AND COMPACTING, WHEELCHAIN
RAMP EXCAVATION

• T.L. EDWARDS, INC FINE GRADED AND COMPACTED GRAVEL
BORROW BASE FOR SIDEWALKS ALONG SCHOOL ST

* TOTAL: 709.68 SY *

• T.L. EDWARDS, INC INSTALLED GRAVEL BORROW FOR SIDEWALKS * TOTAL: 26 YDS.

• T.L. EDWARDS, INC EXCAVATED CONCRETE WHEELCHAIN
RAMPS ALONG NANTASKET AVE (PAVEMENT JOINT TO TOWN
LINE)

* TOTAL EXCAVATION'S DISPOSAL OF EXISTING SIDEWALK: 76.27 SY *

* TOTAL SAWING SIDEWALK JOINTS: 97.58 LF *

• (2) DETAIL HOURS: 7AM - 3:15PM

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/16/19
PAGE: 3 of 4

CONTRACTOR'S WORKFORCE											
LABOR					EQUIPMENT						
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty				
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4	
SUPERINTENDENT					PICKUP / SERVICE TRUCK						
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1	1			
FOREMAN		1			EXCAVATOR		1				
LABORER	2	1			RUBBER TIRE BACKHOE						
EQUIP. OPERATOR	1	2			LOADER						
TRUCK DRIVER		1			DUMP TRUCK	6 WHEEL		1			
CARPENTER					TRAILER DUMP	18 WHEEL		1			
IRONWORKER					CRANE						
PIPE FITTER					BULLDOZER						
MASON					GRADER			1			
CEMENT FINISHER					PAVER						
WELDER					ROLLER			1			
OILER					COMPRESSOR						
PAINTER					GENERATOR						
ELECTRICIAN					PUMP						
					MORTOR MIXER						
DETAIL W/CRUISER	1	1			POWER SAW		1				
					LIGHT TOWER						
					COMPACTOR						
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3					
	C-2	NANTASKET AVE, SCHOOL ST				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
504.01	GRANITE CURB V44	NANTASKET AVE (Q ST TO Y ST)	200 LF
504.	GRANITE CURB V44 (STRAIGHT)	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	6.5 LF
504.1	GRANITE CURB V44 (CURVED)	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	71.5 LF
170	FINE GRADING 3 COMPACTING	SCHOOL ST	709.68 SY
402	RECYCLED PROCESS GRAVEL	SCHOOL ST	26 YDS
702.1	EXCAVATION'S DISPOSAL OF EXISTING SIDEWALK PAVEMENT JOINT)	NANTASKET AVE (TOWN LINE TO	76.27 SY

- CREW 1
- 1 SKID STEER
- CREW 2
- 1 ROAD WIDENER

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, SCHOOL ST

CONTRACTOR:
T. L. EDWARDS, INC.

DATE: 10/17/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	50°	54°

Contractor's Hours of Work: 7AM to 3:35PM

BETA Resident's Onsite Hours: 7AM to 4:25PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - PAVING

- T. L. EDWARDS, INC. INSTALLED HMA BINDER COURSE FOR SIDEWALKS ALONG NANTASKET AVE (BEACON RD TO POINT ALLERTON RD) AND SCHOOL ST

TOTAL: 193.35 TONS

CREW 2 - CURBING

- WESTPORT CURBSETTERS INC INSTALLED FORMWORK FOR SIDEWALKS ALONG NANTASKET AVE (Q ST TO Y ST)

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/17/19
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1				EXCAVATOR					
LABORER	4	2			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	3				DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL	3			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER		1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAILW/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, SCHOOL ST			C-3					
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
702	BITUMINOUS CONCRETE WALK SURFACE	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY), SCHOOL ST	193.35 TONS

CREW 1
1 ROAD WIDENER

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.O.L. EDWARDS, INC.

DATE: 10/18/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	PARTLY CLOUDY	MOSTLY CLOUDY
Temp. Range (°F)	51°	57°

Contractor's Hours of Work: 7 AM to 2:40 PM

BETA Resident's Onsite Hours: 7 AM to 3 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - EXCAVATION, FINE GRADING AND COMPACTING

- T.L. EDWARDS, INC. EXCAVATED THE CONCRETE ARE AT 822 NANTASKET AVE
- T.L. EDWARDS, INC FINE GRADED AND COMPACTED THE GRAVEL BASES OF SIDEWALKS AND ISLANDS ALONG NANTASKET AVE (Q ST TO Y ST) AND WHEELCHAIR RAMPS ALONG NANTASKET AVE (FITZPATRICK WAY TO FITZ PATRICK WAY)

CREW 2 - CURBING

- WESTPORT CURBSETTERS INC INSTALLED GRANITE CURBING AT THE CORNER OF GALLOPS HILL RD AND SPRING ST - TOTAL: 13.25 LF AND REMOVED AND RESET CURB ALONG NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT) - TOTAL: 14 LF

* (1) DETAIL HOURS: 11:15 PM - 2:30 PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/18/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1				EXCAVATOR			1		
LABORER	1	1			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1	1			LOADER					
TRUCK DRIVER	2				DUMP TRUCK	6 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	2			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER		1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3					
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
504.01	GRANITE CURB TYPE V44	NANTASKET AVE (Q ST TO Y ST)	13.25 LF
580	CURB REMOVE AND RESET	NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)	14 LF

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, SPRING ST

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 10/21/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	FAIR
Temp. Range (°F)	55°	57°

Contractor's Hours of Work: 7AM to 12:45PM

BETA Resident's Onsite Hours: 7AM to 12:45PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

- T.L. EDWARDS, INC INC 40 LF OF 4" HDPE CORRUGATED PERFORATED PIPE WITH 32.21 TONS OF 3/4" STONE AT THE CUMBERLAND FARMS ISLAND
- T.L. EDWARDS, INC. EXCAVATED WHEELCHAIR RAMP AT THE INTERSECTION OF SPRING ST AND GALLOPS HILL RD AND ROCKLAND HOUSE RD AND NANTASKET AVE
- T.L. EDWARDS, INC SAW CUT THE WHEELCHAIR RAMP AT THE INTERSECTION OF NANTASKET AVE AND ROCKLAND HOUSE RD TOTAL: 11 LF

(1) DETAIL HOURS: 7AM - 12:45PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/21/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2			
FOREMAN	1				EXCAVATOR					
LABORER					RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1				LOADER					
TRUCK DRIVER	1				DUMP TRUCK					
CARPENTER					TRAILER DUMP	18 WHEEL	1			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	1				POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, SPRING ST				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
268.04	4" HDPE CORRUGATED PERFORATED PIPE	NANTASKET AVE (Q ST TO Y ST)	40 LF
156	3/4" CRUSHED STONE	NANTASKET AVE (Q ST TO Y ST)	33.21 TONS
483.5	SAWING PAVEMENT AND SIDEWALK JOINTS	NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)	11 LF

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.052.73

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 10/22/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	PARTLY CLOUDY	CLOUDY
Temp. Range (°F)	54°	56°

Contractor's Hours of Work: 7AM to 2:45PM

BETA Resident's Onsite Hours: 7AM to 4PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CORBSETTERS INC
(2)	P.A. LANDERS, INC.
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

• WESTPORT CORBSETTERS INC INSTALLED CONCRETE SIDEWALKS ALONG NANTASKET AVE FROM V ST TO Y ST.

TOTAL (W ST TO Y ST) SIDEWALK : 160.22 SY
WHEELCHAIR RAMPS : 26.12 SY


*W ST TO V ST - UNFINISHED, NOT MEASURED

(2) DETAIL HOURS : 7AM-3PM, 7AM-5:30PM (WATCH CONCRETE)

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/22/19
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	3				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK					
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE (Q ST TO Y ST)				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
701	CONCRETE SIDEWALK	NANTASKET AVE (Q ST TO Y ST)	160.22 SY
701.2	CONCRETE WHEELCHAIN RAMP	NANTASKET AVE (Q ST TO Y ST)	26.12 SY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 10/23/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	PARTLY CLOUDY
Temp. Range (°F)	58°	

Contractor's Hours of Work: 7AM to 2:30PM

BETA Resident's Onsite Hours: 7AM to 2:40PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC.
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:


- WESTPORT CURBSETTERS. INC. INSTALLED FORMS FOR SIDEWALK ALONG NANTASKET AVE (Q ST TO YST)
- BETA (MYSELF) ATTENDED 10AM CONSTRUCTION MEETING AT TOWN HALL

(1) DETAIL HOURS: 7AM - 2:30 PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 



RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION: NANTASKET AVE, X ST, Y ST, SCHOOL ST
ATLANTIC HOUSE RD, ROCKLAND HOUSE RD, EDGEWOOD

CONTRACTOR:
T. L. EDWARDS, INC

DATE: 10/24/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLEAR	SUNNY
Temp. Range	49°	48°

Contractor's Hours of Work: N/A to N/A

BETA Resident's Onsite Hours: 7AM to 8:30AM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

- T. L. EDWARDS, INC WAS NOT ON SITE TODAY.
- BETA (MYSELF) INSPECTED GAS GATES CONCERNING CORRECT HEIGHT FOR ADJUSTMENTS. THE FOLLOWING NEED ADJUSTMENTS °.

ROCKLAND HOUSE RD

- NONE

NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)

- 4 @ ROCKLAND HOUSE RD INTERSECTION
- 1 @ 102 NANTASKET AVE
- 1 @ ESTATE DR INTERSECTION

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO

(Printed Name)

(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/24/19

PAGE: 2 of 3

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: _____

SCHOOL ST

- 1 @ NANTASKET AVE INTERSECTION

EDGEWATER ST

- 2 @ 106 EDGEWATER RD

NANTASKET AVE (Q ST TO Y ST)

1 @ R ST INTERSECTION

1 @ S ST INTERSECTION

1 @ T ST INTERSECTION

1 @ 818 NANTASKET AVE

1 @ U ST INTERSECTION

1 @ 825 NANTASKET AVE

1 @ V ST INTERSECTION

Y ST

2 @ MAYFLOWER RD INTERSECTION

NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)

- 1 @ BEACON RD INTERSECTION

(• NO DETAIL)

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T. L. EDWARDS, INC

DATE: 10/25/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	PARTLY CLOUDY	PARTLY CLOUDY
Temp. Range (°F)	52°	56°

Contractor's Hours of Work: 7AM to 2:45PM

BETA Resident's Onsite Hours: 7AM to 3:50PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

• WESTPORT CURBSETTERS INC INSTALLED CONCRETE SIDEWALKS, WHEELCHAIR RAMPS, AND DRIVEWAY ALONG NANTASKET AVE FROM W ST TO U ST.

SIDEWALKS: 331.18 SY

WHEELCHAIR RAMPS: 43.27 SY

DRIVEWAYS: 14.42 SY

(2) DETAIL HOURS: 7AM - 7PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/25/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE											
LABOR					EQUIPMENT						
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty				
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4	
SUPERINTENDENT					PICKUP / SERVICE TRUCK						
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK						
FOREMAN	1				EXCAVATOR						
LABORER	3				RUBBER TIRE BACKHOE						
EQUIP. OPERATOR					LOADER						
TRUCK DRIVER					DUMP TRUCK						
CARPENTER					TRAILER DUMP						
IRONWORKER					CRANE						
PIPE FITTER					BULLDOZER						
MASON					GRADER						
CEMENT FINISHER					PAVER						
WELDER					ROLLER						
OILER					COMPRESSOR						
PAINTER					GENERATOR						
ELECTRICIAN					PUMP						
					MORTOR MIXER						
DETAIL W/CRUISER	2				POWER SAW						
					LIGHT TOWER						
					COMPACTOR						
CREW LOCATION / REFERENCE:		C-1	NANTASKET AVE			C-3					
		C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
701	CONCRETE SIDEWALK	NANTASKET AVE (Q ST TO Y ST)	331.18 SY
701.2	CONCRETE WHEELCHAIR RAMP	NANTASKET AVE (Q ST TO Y ST)	43.27 SY
701.1	CONCRETE DRIVEWAYS	NANTASKET AVE (Q ST TO Y ST)	14.42 SY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 10/26/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	PARTLY CLOUDY
Temp. Range (°F)	50°	56°

Contractor's Hours of Work: 7AM to 12:00 PM

BETA Resident's Onsite Hours: 6:55AM to 12:10 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:


• WESTPORT CURBSETTERS INC INSTALLED CONCRETE SIDEWALKS AND WHEELCHAIR RAMPS ALONG NANTASKET AVE FROM U ST TO S ST. NO MEASUREMENTS WERE RECORDED, CURRENTLY UNFINISHED

(2) DETAIL HOURS : 7AM - 3PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, SCHOOL ST

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 10/28/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	50°	53°

Contractor's Hours of Work: 7AM to 3:10PM

BETA Resident's Onsite Hours: 7AM to 3:25PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	WESTPORT CURBSETTERS INC
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - CASTINGS

- GORCA CONSTRUCTION ADJUSTED, REPLACED, AND/OR REBUILT STRUCTURES ALONG NANTASKET AVE AND SCHOOL ST
CB-10, DMH-1, SMH-13, REBUILD-2.75'

CREW 2 - SIDEWALKS


- WESTPORT CURBSETTERS INC INSTALLED FORMS FOR SIDEWALKS ALONG NANTASKET AVE (Q ST TO Y ST)

(2) DETAIL HOURS: 7AM - 3:10PM

FOR CONTINUATION SEE PAGE: ____ OF ____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/28/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK	6 WHEEL FLAT BED	1			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK				1	
FOREMAN	1		1		EXCAVATOR					
LABORER	4	1	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, SCHOOL ST			C-3	NANTASKET AVE, SCHOOL ST				
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
220.1.2	DRAINAGE STRUCTURE ADJUSTED	NANTASKET AVE, SCHOOL ST	16
220.2	DRAINAGE STRUCTURE REBUILT	NANTASKET AVE, SCHOOL ST	2.75'
221	FRAME AND COVER (NEW)	NANTASKET AVE, SCHOOL ST	3
222	FRAME AND GRATE (NEW)	NANTASKET AVE, SCHOOL ST	1
220.7.2	SANITARY STRUCTURE ADJUSTED	NANTASKET AVE, SCHOOL ST	10

CREW 1
1 SKID STEER

Additional Report Sheets Attached: Description of Work
 (Check all that Apply) Contractor's Workforce
 Payment Items
 Noncompliance Issues

* Photos
 Extra Work / T & M
 Attachment #1:
 Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.052.73

LOCATION: NANTASKET AVE, Y ST, ROCKLAND HOUSE RD

CONTRACTOR:
T. L. EDWARDS, INC

DATE: 10/29/19 **PAGE:** 1 of 3

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	51°	56°

Contractor's Hours of Work: 7 AM to 3:30 PM

BETA Resident's Onsite Hours: 6:50 AM to 4:10 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	WESTPORT CURBSETTERS INC
(3)	P.A. LANDERS, INC
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - CASTINGS

- GORCA CONSTRUCTION, INC ADJUSTED, REBUILT AND/OR REPLACED STRUCTURES ALONG ROCKLAND HOUSE RD, NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT), AND Y ST
- CB-8, DMH-6, SMH-11, TMH-1, REBUILD - (.5")

CREW 2 - SIDEWALKS

- WESTPORT CURBSETTERS INC INSTALLED CONCRETE SIDEWALKS AND WHEELCHAIR RAMP ALONG NANTASKET AVE (Q ST TO Y ST)
- U ST TO T ST TOTALS:
SIDEWALKS: 214.5354
WHEELCHAIR RAMP: 7.6454


CREW 3 - EXCAVATION

- T.L. EDWARDS, INC EXCAVATED VARIOUS LOCATIONS ALONG NANTASKET AVE (Q ST TO Y ST)

FOR CONTINUATION SEE PAGE: ___ OF ___

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
 (Printed Name)


 (Signature)

(Q ST TO Y ST)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/29/19
 PAGE: 2 of 3

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK	6 WHEEL FLAT BED	1			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1		1		EXCAVATOR					
LABORER	4	3	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR			1		LOADER					
TRUCK DRIVER			1		DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL			1	
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER				1	
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2	2			POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, Y ST ROCKLAND HOUSE RD			C-3					
	C-2	NANTASKET AVE (A ST TO Y ST)			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
220-1.2	DRAINAGE STRUCTURE ADJUSTED	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	8
220.2	DRAINAGE STRUCTURE REBUILT	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	.5'
220.7.2	SANITARY STRUCTURE ADJUSTED	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	9
221	FRAME 3 COVER (NEW)	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	4
222	FRAME 3 GRATE (NEW)	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	3
220-1.3	TELEPHONE STRUCTURE ADJUSTED	NANTASKET AVE, Y ST ROCKLAND HOUSE RD	1

CREW 1
1 SKID STEER

Additional Report Sheets Attached: Description of Work
 (Check all that Apply) Contractor's Workforce
 Payment Items
 Noncompliance Issues

* Photos
 Extra Work / T & M
 Attachment #1:
 Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, Y ST

CONTRACTOR:
T. L. EDWARDS, INC

DATE: 10/30/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	54°	57°

Contractor's Hours of Work: 7AM to 2:45PM

BETA Resident's Onsite Hours: 7AM to 2:45PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

◦ GORCA CONSTRUCTION, INC ADJUSTED, REBUILT, AND/OR REPLACED STRUCTURES ALONG NANTASKET AVE AND Y ST

Y ST: SMH-2, DMH-1, REBUILD-1'

NANTASKET AVE (Q ST TO Y ST): CB-9, DMH-7, SMH-5 REBUILD-2.5'

(2) DETAIL HOURS: 7AM - 2:45PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 