

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE / EDGEWATER RD

**CONTRACTOR:**  
T.O.L. EDWARDS, INC

**DATE:** 10/2/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
<b>Weather</b>	MOSTLY CLOUDY	RAIN
<b>Temp. Range (°F)</b>	71°	63°

**Contractor's Hours of Work:** 7AM to 1:50PM

**BETA Resident's Onsite Hours:** 6:55AM to 3PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**


- T.O.L. EDWARDS, INC COMPLETED MILLING ALONG NANTASKET AVE FROM TOWNLINE TO PAVEMENT JOINT NEAR ROCKLAND HOUSE RD TOTAL: 13,374.10 SY
- T.O.L. EDWARDS, INC COMPLETED MILLING ALONG EDGEWATER RD FROM (APPROXIMATELY) SEVENTH ST TO EIGHTH ST TOTAL: 416.56 SY
- MILLING MACHINE WATER FILL UPS: 1

(3) DETAIL HOURS: 7AM - 1:50 PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/2/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	6				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	9				DUMP TRUCK	10 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL	7			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3				
	C-2	EDGEWATER RD				C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
129	BITUMINOUS CONCRETE EXCAVATION BY COLD PLANER	NANTASKET AVE	13,374.10sy
129	BITUMINOUS CONCRETE EXCAVATION BY COLD PLANER	EDGEWATER RD	416.56sy

Additional Report Sheets Attached: Description of Work   
 (Check all that Apply) Contractor's Workforce   
 Payment Items   
 Noncompliance Issues

\* Photos   
 Extra Work / T & M   
 Attachment #1:   
 Attachment #2:

CREW 1  
 1 MILLING MACHINE  
 1 TRIMMER  
 1 SKID STEER  
 1 STREET SWEEPER  
 BETA REV. 01/2015

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HOLE

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 10/3/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
Weather	MOSTLY CLOUDY	CLOUDY
Temp. Range (°F)	51°	53°

**Contractor's Hours of Work:** 7AM to 3:30PM

**BETA Resident's Onsite Hours:** 7AM to 3:30PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

- T.L. EDWARDS, INC COMPLETED HMA LEVELING COURSE ALONG NANTASKET AVE FROM Q ST TO Y ST  
TOTAL: 587.96 TONS
- T.L. EDWARDS, INC INSTALLED HMA LEVELING COURSE ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY (UNFINISHED)  
TOTAL: 347.34 TONS

(3) DETAIL HOURS: 7AM - 3:30PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

(Signature) 

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 10/3/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1				EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	10				DUMP TRUCK	6 WHEEL 10 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL	9			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER	CAT AP1055F	1			
WELDER					ROLLER		2			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	HMA	NANTASKET AVE (QST TO YST)	587.96 TONS
460	CLASS I BITUMINOUS	NANTASKET AVE (CONSORTIUM)	347.34 TONS
	CONCRETE PAVEMENT		
	TYPE 1-1		

- Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

CREW 1  
 1 TACK COAT APPLICATOR  
 1 STREET SWEEPER

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HOLL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE, X ST AND Y ST

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 10/4/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM
<b>Weather</b>	MOSTLY CLOUDY	CLOUDY
<b>Temp. Range (°F)</b>	52°	

**Contractor's Hours of Work:** 7 AM to 3 PM

**BETA Resident's Onsite Hours:** 7 AM to 3:10 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**


- T.L. EDWARDS, INC COMPLETED HMA BINDER COURSE ALONG X ST AND Y ST TOTAL: 323.14 TONS
- T.L. EDWARDS, INC COMPLETED HMA LEVELING COURSE ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY TOTAL: 554.29 TONS

(2) DETAIL HOURS: 7 AM - 3:10 PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 10/4/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE												
LABOR					EQUIPMENT							
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty					
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4		
SUPERINTENDENT					PICKUP / SERVICE TRUCK							
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1				
FOREMAN	1				EXCAVATOR							
LABORER	5				RUBBER TIRE BACKHOE							
EQUIP. OPERATOR	3				LOADER							
TRUCK DRIVER	10				DUMP TRUCK	6 WHEEL 10 WHEEL		2				
CARPENTER					TRAILER DUMP							
IRONWORKER					CRANE							
PIPE FITTER					BULLDOZER							
MASON					GRADER							
CEMENT FINISHER					PAVER			1				
WELDER					ROLLER			3				
OILER					COMPRESSOR							
PAINTER					GENERATOR							
ELECTRICIAN					PUMP							
					MORTOR MIXER							
DETAILW/CRUISER	2				POWER SAW							
					LIGHT TOWER							
					COMPACTOR							
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, X ST, Y ST				C-3						
	C-2					C-4						

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460.5	CLASS 1 BITUMINOUS CONCRETE PAVEMENT	X ST AND Y ST	323.14 TONS
	TYPE 1-1 BINDER		
461	CLASS 1 BITUMINOUS CONCRETE PAVEMENT	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	554.29 TONS
	TYPE 1-1		
464	BITUMEN FOR TACK COAT	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	120 GALLONS

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16-05273

**LOCATION:** SCHOOL ST, ATLANTIC HOUSE RD  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 10/7/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
<b>Weather</b>	PARTLY CLOUDY	PARTLY CLOUDY
<b>Temp. Range (°F)</b>	67°	75°

**Contractor's Hours of Work:** 7AM to 3:30PM

**BETA Resident's Onsite Hours:** 7AM to 4:15PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

- T.L. EDWARDS, INC COMPLETED HMA LEVELING COURSE ALONG SCHOOL ST AND ATLANTIC HOUSE RD
- T.L. EDWARDS, INC INSTALLED HMA LEVELING COURSE ALONG NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)

CREW 2

- WESTPORT CURBSETTERS INC INSTALLED GRANITE CURB ALONG NANTASKET AVE (Q ST TO Y ST)


TOTAL: 426 LF

(3) DETAIL HOURS: 7AM - 3:30PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/7/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE												
LABOR					EQUIPMENT							
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty					
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4		
SUPERINTENDENT					PICKUP / SERVICE TRUCK							
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1				
FOREMAN	1				EXCAVATOR							
LABORER	3				RUBBER TIRE BACKHOE							
EQUIP. OPERATOR	4				LOADER							
TRUCK DRIVER	10				DUMP TRUCK	6 WHEEL		2				
CARPENTER					TRAILER DUMP	10 WHEEL						
IRONWORKER					CRANE	18 WHEEL		9				
PIPE FITTER					BULLDOZER							
MASON					GRADER							
CEMENT FINISHER					PAVER			1				
WELDER					ROLLER			3				
OILER					COMPRESSOR							
PAINTER					GENERATOR							
ELECTRICIAN					PUMP							
					MORTOR MIXER							
DETAILW/CRUISER	3				POWER SAW							
					LIGHT TOWER							
					COMPACTOR							
CREW LOCATION / REFERENCE:	C-1	SCHOOL ST ATLANTIC HOUSE RD			C-3							
	C-2	NANTASKET AVE			C-4							

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS I BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	SCHOOL ST, ATLANTIC HOUSE RD, NANTASKET AVE (CONSORTIUM)	980.54 TONS
504.01	GRANITE CURB TYPE V4	NANTASKET AVE (Q ST TO Y ST)	426 LF
464	BITUMEN FOYR TACK COAT	SCHOOL ST, ATLANTIC HOUSE RD, NANTASKET AVE (CONSORTIUM)	128 GALLONS

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

CREW 1  
 1 STREET SWEEPER  
 1 TACK COAT APPLICATOR



## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE (CONSORTIUM)

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 10/8/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
<b>Weather</b>	CLOUDY	FAIR
<b>Temp. Range (°F)</b>	57°	60°

**Contractor's Hours of Work:** 7 AM to 3:15 PM

**BETA Resident's Onsite Hours:** 7 AM to 4:10 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - PAVING (7AM - 1:15PM)

- T.L. EDWARDS, INC COMPLETED THE HMA/LEVELING COURSE ALONG NANTASKET AVE (PAVEMENT JOINT TO TOWN LINE)
- T.L. EDWARDS, INC INSTALLED HMA LEVELING COURSE ALONG ROCKLAND HOUSE RD (UNFINISHED)
- TOTAL: 576.63 TONS

CREW 2 - CURBING (7AM - 2:45PM)

- WESTPORT CURBSETTERS INC INSTALLED GRANITE CURB ALONG NANTASKET AVE (Q ST TO Y ST)
- TOTAL - 406 LF

CREW 3 - EXCAVATION AND GRADING (7AM - 3:15PM)

- T.L. EDWARDS, INC EXCAVATED AND GRADED ALONG NANTASKET AVE (BEACON RD TO POINT ALLERTON RD)

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

\* SPOKE TO RESIDENTS AT 490 NANTASKET AVE CONCERNING THEIR DRIVEWAY APRONS

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/8/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1	1			EXCAVATOR			1		
LABORER	3	2	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	5	1	1		LOADER					
TRUCK DRIVER	9		1		DUMP TRUCK	6 WHEEL 10 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL	8		1	
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER				1	
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		2		1	
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2	1			POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE (CONSORTIUM)			C-3	NANTASKET AVE (CONSORTIUM)				
	C-2	NANTASKET AVE (Q ST - Y ST)			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS I BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	NANTASKET AVE, ROCKLAND HOUSE RD	576.63 TONS
464	BITUMEN FOR TACK COAT	NANTASKET AVE, ROCKLAND HOUSE	110 GALLONS
504.01	GRANITE CURB TYPE VA4	NANTASKET AVE (Q ST TO Y ST)	406 LF

CREW 1

1 TACK COAT APPLICATION

CREW 2

1 SKID STEER

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

Contractor's Workforce

Payment Items

Noncompliance Issues





\* Photos

Extra Work / T & M

Attachment #1:

Attachment #2:

## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16-05273

**LOCATION:**  
NANTASKET AVE, SCHOOL ST

**CONTRACTOR:**  
T. L. EDWARDS, INC.

**DATE:** 10/9/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM
<b>Weather</b>	MOSTLY CLOUDY	CLOUDY
<b>Temp. Range (°F)</b>	58°	57°

**Contractor's Hours of Work:** 7 AM to 1:15 PM

**BETA Resident's Onsite Hours:** 6:55 AM to 1:15 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**


- T. L. EDWARDS, INC. EXCAVATED AND PERFORMED ROUGH GRADING OF SIDEWALKS ALONG NANTASKET AVE (Q ST TO Y ST) AND SCHOOL ST (ATLANTIC AVE TO NANTASKET AVE)
- T. L. EDWARDS, INC. REMOVED TREE STUMP AND FENCE AT 828 NANTASKET AVE (AN INVOICE WILL BE CREATED BY T. L. EDWARDS, INC)
- T. L. EDWARDS, INC. UNLOADED 63.85 TONS OF GRAVEL BORROW FOR NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY) TOTAL: 63.85 TONS / 1.7 = 37.56 CY

(3) DETAIL HOURS: 7 AM - 1:15 PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/9/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	1				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	2				DUMP TRUCK					
CARPENTER					TRAILER DUMP	18 WHEEL	2			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL YL4300Z	1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKIET AVE, SCHOOL ST			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
402	RECYCLED PROCESS GRAVEL	NANTASKIET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	37.56 CY

- Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05253

**LOCATION:** ROCKLAND HOUSE RD  
NANTASKET AVE, EDGEWATER RD

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 10/11/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
<b>Weather</b>	RAIN SHOWER	RAIN
<b>Temp. Range (°F)</b>	54°	53°

**Contractor's Hours of Work:** 7AM to 1:15PM

**BETA Resident's Onsite Hours:** 7AM to 1:15PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WESTPORT CURBSETTER INC
(2)	P.A. LANDERS, INC.
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - GRANITE CURB INSTALLATION  
 • WESTPORT CURBSETTERS INC INSTALLED GRANITE CURB ALONG NANTASKET AVE (Q ST TO Y ST) TOTAL: 400 LF


CREW 2 - FINE GRADING & COMPACTING (SIDEWALKS)  
 • T.L. EDWARDS, INC. FINE GRADED AND COMPACTED SIDEWALKS ALONG NANTASKET AVE (Q ST TO Y ST & POINT ALLERTON RD TO BEACON RD)

CREW 3 - PAVING  
 • T.L. EDWARDS, INC COMPLETED HMA LEVELING COURSE ALONG ROCKLAND HOUSE RD AND EDGEWATER RD

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
 (Printed Name)

  
 (Signature)

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 10/11/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1		1	
FOREMAN	1	1	1		EXCAVATOR		1			
LABORER	2	4	5		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1	1	3		LOADER					
TRUCK DRIVER			6		DUMP TRUCK	10 WHEEL			1	
CARPENTER					TRAILER DUMP	18 WHEEL			5	
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER				1	
WELDER					ROLLER		1	3		
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	1	1			POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3					
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
504.01	GRANITE CURB TYPE VARI	NANTASKET AVE (Q ST TO Y ST)	400 LF
402	RECYCLED PROCESSED GRAVEL	NANTASKET AVE (POINT ALBERTON RD TO BEACON RD)	156 CY
460	BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	ROCKLANDS HOUSE RD	132.24 TONS
703	BITUMINOUS CONCRETE DRIVEWAYS (HANDWORK)	EDGEWATER RD	39.26 TONS
703	BITUMINOUS CONCRETE DRIVEWAYS (HANDWORK)	X ST & Y ST	24.06 TONS
170	FINE GRADING & COMPACTING	NANTASKET AVE	1,593.66 SY

CREW 2  
1 ROAD WIDENER

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T. L. EDWARDS, INC.

**DATE:** 10/15/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM
Weather	CLEAR	SUNNY
Temp. Range (°F)	53°	61°

Contractor's Hours of Work: 7 AM to 3:15 PM

BETA Resident's Onsite Hours: 7 AM to 3:15 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	P. A. LANDERS, INC.
(2)	WESTPORT CURBSETTERS INC
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - FINE GRADING SIDEWALKS

• T. L. EDWARDS, INC. FINE GRADED AND COMPACTED GRAVEL BORROW SIDEWALK BASE ALONG NANTASKET AVE (Q ST TO Y ST)

CREW 2 - GRANITE CURB INSTALLATION

• WESTPORT CURBSETTERS INC INSTALLED GRANITE CURB AT POST OFFICE ON NANTASKET AVE


TOTAL: 125 LF

(2) DETAIL HOURS: 7 AM - 3:15 PM

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/15/19

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR		1			
LABORER	1	1			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1	1			LOADER					
TRUCK DRIVER	3				DUMP TRUCK	6 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	3			
IRONWORKER					CRANE					
PIPE FITER					BULLDOZER					
MASON					GRADER	GRADALL XL 4300 Z	1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	1	1			POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3					
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
504.01	GRANITE CURB VAY	NANTASKET AVE (Q ST TO Y ST)	125 LF

CREW 1  
1 ROAD WIDENER

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

Contractor's Workforce

Payment Items

Noncompliance Issues





\* Photos

Extra Work / T & M

Attachment #1:

Attachment #2: