

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, Y ST

CONTRACTOR:
T. L. EDWARDS, INC

DATE: 10/30/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	54°	57°

Contractor's Hours of Work: 7AM to 2:45PM

BETA Resident's Onsite Hours: 7AM to 2:45PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

◦ GORCA CONSTRUCTION, INC ADJUSTED, REBUILT, AND/OR REPLACED STRUCTURES ALONG NANTASKET AVE AND Y ST

Y ST: SMH-2, DMH-1, REBUILD-1'

NANTASKET AVE (Q ST TO Y ST): CB-9, DMH-7, SMH-5 REBUILD-2.5'

(2) DETAIL HOURS: 7AM - 2:45PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

Matt Federico
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/30/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK	6 WHEEL FLAT BED	1			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, Y ST			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
220.2	DRAINAGE STRUCTURE	Y ST	1 VF
	REBUILT		
220.7.2	SANITARY STRUCTURE	Y ST	2
	ADJUSTED		
221	FRAME AND COVER (NEW)	Y ST	1
220.11	STRUCTURE ADJUSTED	NANTASKET AVE (Q ST TO Y ST)	6
220.2	STRUCTURE REBUILT	NANTASKET AVE (Q ST TO Y ST)	2.5 VF
222.3	FRAMG AND GRATE / COVER	NANTASKET AVE (Q ST TO Y ST)	14
	(NEW)		

CREW 1
 1 SKID STEER

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, Y ST

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 11/1/19 **PAGE:** 1 of 3

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	SUNNY
Temp. Range (°F)	54°	56°

Contractor's Hours of Work: 7AM to 3PM

BETA Resident's Onsite Hours: 7AM to 4PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	WESTPORT CURBSETTERS INC
(3)	P.A. LANDERS, INC
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - CASTINGS
 • GORCA CONSTRUCTION, INC ADJUSTED, REPLACED, AND/OR REBUILT STRUCTURES ALONG Y ST AND NANTASKET AVE
Q ST TO Y ST : CB-1,
Y ST : CB-1
FITZPATRICK WAY TO FITZPATRICK WAY : CB-11, DMH-2, SMH-6
 TMH-1, REBUILD - 3.75'


CREW 2 - SIDEWALKS
 • WESTPORT CURBSETTERS INSTALLED CONCRETE SIDEWALKS, WHEELCHAIR RAMPS, AND DRIVEWAYS ALONG NANTASKET AVE (Q ST TO Y ST)

CREW 3 - FOREMAN (T.L. EDWARDS, INC)

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative
 MATT FEDERICO
 (Printed Name)

(Signature)



BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/1/19
 PAGE: 2 of 3

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK	6 WHEEL FLAT BED	1			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK				1	
FOREMAN	1		1		EXCAVATOR					
LABORER	4	4			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1			

CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, Y ST	C-3	
	C-2		C-4	

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
222.3	FRAME AND GRATE/ COVER (NEW)	NANTASKET AVE (Q ST TO Y ST)	1
220.1.2	DRAINAGE STRUCTURE ADJUSTED	NANTASKET AVE, Y ST	7
220.1.3	TELEPHONE STRUCTURE ADJUSTED	NANTASKET AVE	1
220.2	DRAINAGE STRUCTURE REBUILT	NANTASKET AVE, Y ST	3.75'
220.7.2	SANITARY STRUCTURE ADJUSTED	NANTASKET AVE	5

CREW 1
 1 SKID STEER

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE, EDGEWATER RD

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 11/4/19 **PAGE:** 1 of 3

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	FAIR
Temp. Range (°F)	39°	53°

Contractor's Hours of Work: 7AM to 3PM

BETA Resident's Onsite Hours: 7AM to 3:05PM

SUBCONTRACTORS WORKING ONSITE:

(1)	GORCA CONSTRUCTION, INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1
• GORCA CONSTRUCTION, INC ADJUSTED, REPLACED, AND/OR REBUILT STRUCTURES ALONG NANTASKET AVE AND EDGEWATER RD

CREW 2 - T.L. EDWARDS, INC (FOREMAN)

(2) DETAIL HOURS : 7AM - 3PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERIGO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/4/19
 PAGE: 2 of 3

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK	6 WHEEL FLAT BED	1			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1		
FOREMAN	1	1			EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK	6 WHEEL	2			
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR			1		
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR			1		

CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE, EDGEWATER RD	C-3
	C-2	NANTASKET AVE, EDGEWATER RD	C-4

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
220.1.2	DRAINAGE STRUCTURE ADJUSTED	NANTASKET AVE, EDGEWATER RD	7
220.2	DRAINAGE STRUCTURE REBUILT	NANTASKET AVE	1.5 VF
220.9.2	SANITARY STRUCTURE ADJUSTED	NANTASKET AVE	7
222	FLAME AND GRATE (NEW)	NANTASKET AVE	1
358.2	GATE BOX ADJUSTED	NANTASKET AVE	3
220.11	STRUCTURE ADJUSTED	NANTASKET AVE (Q ST TO Y ST)	3
220.2	STRUCTURE REBUILT	NANTASKET AVE (Q ST TO Y ST)	1.5 VF

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 11/5/19 **PAGE:** 1 of 3

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	51°	55°

Contractor's Hours of Work: 7AM to 1:30PM

BETA Resident's Onsite Hours: 7AM to 2:20PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - WALKWAYS

- WESTPORT CURBSETTERS INC REMOVED AND RESET WALKWAYS AT 814, 804, AND 802 NANTASKET AVE (Q ST TO Y ST)
- #814: 3.5 SY, #804: .84 SY, #802: 6.27 SY
- TOTAL: 42.11 SY


CREW 2 - PAVING

- T.L. EDWARDS, INC INSTALLED HMA DRIVEWAYS ALONG NANTASKET AVE (Q ST TO Y ST)
- TOTAL: 23.89 TONS

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/5/19
PAGE: 2 of 3

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: 1

CREW 3 - EXCAVATION

• T.L. EDWARDS, INC. EXCAVATED ENTRANCE AT CUMBERLAND FARMS

TOTAL: (4.3 CY)

• BETA (MYSELF) SPOKE WITH TOWN OF HULL TOWN MANAGER TO DISCUSS WALKWAY AT #3 X ST. THE TOWN HAS AGREED TO THE RESIDENT'S ESTIMATE THAT WAS SUBMITTED BY THE MASON OF HER CHOOSING TO REPAIR THE WALKWAY AND NOT HAVE T.L. EDWARDS, INC REPAIR IT.

(3) DETAIL HOURS - 7AM - N/A

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/5/19
 PAGE: 3 of 3

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1	2		
FOREMAN		1	1		EXCAVATOR					
LABORER	4	3	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR		1	1		LOADER					
TRUCK DRIVER		1	1		DUMP TRUCK	6 WHEEL 10 WHEEL	1	1		
CARPENTER					TRAILER DUMP	18 WHEEL			1	
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER				1	
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR				1	
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	1	1	1		POWER SAW					
					LIGHT TOWER					
					COMPACTOR		1	1		
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3	NANTASKET AVE				
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
706.1	BRICK WALKWAY REMOVED AND RELAID	NANTASKET AVE (Q ST TO Y ST)	42.11 SY
703	HMA DRIVEWAY	NANTASKET AVE (Q ST TO Y ST)	23.89 TONS
120.1	UNCLASSIFIED EXCAVATION	NANTASKET AVE (Q ST TO Y ST)	4.3 CY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 11/6/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	SUNNY
Temp. Range (°F)	43°	48°

Contractor's Hours of Work: 7AM to 10:55AM

BETA Resident's Onsite Hours: 7AM to 11AM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:


	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

• T.L. EDWARDS, INC. INSTALLED HMA (SURFACE COURSE) FOR DRIVEWAYS ALONG NANTASKET AVE FROM Q ST TO Y ST TOTAL: 23.91 TONS

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/6/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1		
FOREMAN	1				EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1				LOADER					
TRUCK DRIVER	1				DUMP TRUCK	6 WHEEL 10 WHEEL		2		
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER			1		
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
703	HMA DRIVEWAY	NANTASKET AVE (AST TO Y ST)	23.91 TONS

- Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 11/7/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	FAIR	CLOUDY
Temp. Range (°F)	45°	56°

Contractor's Hours of Work: 7AM to 3:15PM

BETA Resident's Onsite Hours: 7AM to 3:15PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:


T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY

TOTAL: 914.05 TONS

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/7/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE												
LABOR					EQUIPMENT							
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty					
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4		
SUPERINTENDENT					PICKUP / SERVICE TRUCK							
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK							
FOREMAN	1				EXCAVATOR							
LABORER	5				RUBBER TIRE BACKHOE							
EQUIP. OPERATOR	3				LOADER							
TRUCK DRIVER	11				DUMP TRUCK	10 WHEEL		1				
CARPENTER					TRAILER DUMP	18 WHEEL		10				
IRONWORKER					CRANE							
PIPE FITTER					BULLDOZER							
MASON					GRADER							
CEMENT FINISHER					PAVER			2				
WELDER					ROLLER			3				
OILER					COMPRESSOR							
PAINTER					GENERATOR							
ELECTRICIAN					PUMP							
					MORTOR MIXER							
DETAIL W/CRUISER	3				POWER SAW							
					LIGHT TOWER							
					COMPACTOR							
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3						
	C-2					C-4						

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	914.05 TONS
464	BITUMEN FOR TACK COAT	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	40 GALLONS

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CREW 1
 1 TACK COAT APPLICATOR

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 11/8/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	PARTLY CLOUDY	MOSTLY CLOUDY
Temp. Range (°F)	33°	34°

Contractor's Hours of Work: 7AM to 2:45PM

BETA Resident's Onsite Hours: 7AM to 3PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

T.L. EDWARDS, INC. INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY

TOTAL : 612.31 TONS

MATT FEDERICO
(Printed Name)

Matt Federico
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/8/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE												
LABOR					EQUIPMENT							
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty					
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4		
SUPERINTENDENT					PICKUP / SERVICE TRUCK							
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			2				
FOREMAN	1				EXCAVATOR							
LABORER	5				RUBBER TIRE BACKHOE							
EQUIP. OPERATOR	3				LOADER							
TRUCK DRIVER	10				DUMP TRUCK	10 WHEEL		1				
CARPENTER					TRAILER DUMP	18 WHEEL		9				
IRONWORKER					CRANE							
PIPE FITTER					BULLDOZER							
MASON					GRADER							
CEMENT FINISHER					PAVER			1				
WELDER					ROLLER			3				
OILER					COMPRESSOR							
PAINTER					GENERATOR							
ELECTRICIAN					PUMP							
					MORTOR MIXER							
DETAIL W/CRUISER	3				POWER SAW							
					LIGHT TOWER							
					COMPACTOR							
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE					C-3					
	C-2						C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	612.31 TONS
464	BITUMEN FOR TACK COAT	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	30 GALLONS

- Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CREW 1
 1 TACK COAT APPLICATOR

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION: ATLANTIC HOUSE RD, SCHOOL ST
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 11/11/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	CLOUDY
Temp. Range (°F)	43°	49°

Contractor's Hours of Work: 7 AM to 3:40 PM

BETA Resident's Onsite Hours: 6:50 AM to 3:40 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - PAVING

- T.L. EDWARDS, INC. INSTALLED HMA SURFACE COURSE ALONG ATLANTIC HOUSE RD AND SCHOOL ST.
- TOTAL: 675.57 TONS**

CREW 2 - SIDEWALKS

- T.L. EDWARDS, INC. INSTALLED HMA SURFACE COURSE FOR SIDEWALKS ALONG NANTASKET AVE FROM BEACON RD TO POINT ALLERTON RD
- TOTAL: 224.63 TONS**


CREW 3 - T.L. EDWARDS, INC.

- FOREMAN OVERSIGHT

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/11/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2	1	1	
FOREMAN	1	1	1		EXCAVATOR					
LABORER	5	2			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3	4			LOADER					
TRUCK DRIVER	9	3			DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	8	3		
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER			1		
CEMENT FINISHER					PAVER					
WELDER					ROLLER		3	2		
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3	1			POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	ATLANTIC HOUSE RD, SCHOOL ST			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	ATLANTIC HOUSE RD, SCHOOL ST	675.57 TONS
464	BITUMEN FOR TACK COAT	ATLANTIC HOUSE RD, SCHOOL ST	45 GALLONS
702	BITUMINOUS CONCRETE WALK SURFACE	NANTASKET AVE (BEACON RD TO POINT ALLERTON RD)	224.63 TONS

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

- Contractor's Workforce
- Payment Items
- Noncompliance Issues

* Photos

- Extra Work / T & M
- Attachment #1:
- Attachment #2:

CREW 1
 1 TACK COAT APPLICATOR

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16-05273

LOCATION: ROCKLAND HOUSE RD,
NANTASKET AVE

CONTRACTOR:
T. L. EDWARDS, INC.

DATE: 11/12/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	MOSTLY CLOUDY	RAIN
Temp. Range (°F)	41°	38°

Contractor's Hours of Work: 7 AM to 1:45 PM

BETA Resident's Onsite Hours: 6:55 AM to 1:45 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - PAVING

- T. L. EDWARDS, INC. INSTALLED HMA SURFACE COURSE ALONG ROCKLAND HOUSE RD
- TOTAL: 354.63 TONS


CREW 2 - LOAM

- T. L. EDWARDS, INC. INSTALLED LOAM BORROW ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY
- TOTAL: 60 CY
- T. L. EDWARDS, INC. PERFORMED SAWCUTTING ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY AT WHEELCHAIR RAMPS
- TOTAL: 93.25 LF

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/12/13
PAGE: 2 of 3

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: _____

* BETA (MYSELF) ARRIVED AT NORWOOD OFFICE AT 3PM
TO REVIEW, SIGN, AND SCAN REVISED PAY REQ BACK
TO T.L. EDWARDS, INC. DEPARTED AT 4:20PM

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/12/19
PAGE: 3 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2			
FOREMAN	1				EXCAVATOR					
LABORER	5	1			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3	1			LOADER					
TRUCK DRIVER	9	2			DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	8	2		
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL		1		
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAILW/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	ROCKLAND HOUSE RD			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	ROCKLAND HOUSE RD	354.63 TONNS
464	BITUMEN FOR TACK COAT	ROCKLAND HOUSE RD	65 GALLONS
483.5	SAWING PAVEMENT AND SIDEWALK JOINTS	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	93.25 LF
751	LOAM BORROW	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	60 CY

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

Contractor's Workforce

Payment Items

Noncompliance Issues

* Photos

Extra Work / T & M

Attachment #1:

Attachment #2:

CREW 1

1 TACK COAT APPLICATOR

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 11/13/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	SUNNY
Temp. Range (°F)	22°	30°

Contractor's Hours of Work: 7AM to 1:25PM

BETA Resident's Onsite Hours: 7AM to 1:25PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - WALKWAYS

- WESTPORT CURBSETTERS INC REMOVED AND RESET BRICK WALKWAY AT 814 NANTASKET AVE
- TOTAL: 23.33 SY

- BETA (MYSELF) ATTENDED 10 AM CONSTRUCTION MEETING AT TOWN HALL


CREW 2 - T.L. EDWARDS, INC

- FOREMAN OVERSIGHT

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/13/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN		1			EXCAVATOR					
LABORER	4				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK					
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:		C-1	NANTASKET AVE			C-3				
		C-2	NANTASKET AVE			C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
706.1	BRICK WALK REMOVED AND REPAID	NANTASKET AVE (QST TO Y ST)	23.33 SY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 11/14/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	FAIR	CLOUDY
Temp. Range (°F)	25°	40°

Contractor's Hours of Work: 7 AM to 3 PM

BETA Resident's Onsite Hours: 6:55 AM to 3:25 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WESTPORT CURBSETTERS INC
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

CREW 1 - PAVING

- T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)
- TOTAL: (673.51 TONS)

CREW 2 - WALKWAYS

- WESTPORT CURBSETTERS INC REMOVED AND RESET BRICK WALKWAY AT 814 NANTASKET AVE
- TOTAL: (22.75 CY)

CREW 3 - LOAM 1/3 SEED

- T.L. EDWARDS, INC INSTALLED LOAM ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY TOTAL: (30 CY)

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature) 