

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 11/14/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
Weather	FAIR	CLOUDY
Temp. Range (°F)	25°	40°

Contractor's Hours of Work: 7 AM to 3 PM

BETA Resident's Onsite Hours: 6:55 AM to 3:25 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WESTPORT CURBSETTERS INC
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - PAVING

- T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)
- TOTAL: 673.51 TONS

CREW 2 - WALKWAYS

- WESTPORT CURBSETTERS INC REMOVED AND RESET BRICK WALKWAY AT 814 NANTASKET AVE
- TOTAL: 22.75 CY

CREW 3 - LOAM 1/3 SEED

- T.L. EDWARDS, INC INSTALLED LOAM ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY TOTAL: 30 CY

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: 1

CREW 3 - LOAM & SEED (CONTINUED)

• T.L. EDWARDS, INC INSTALLED SEEDING ALONG NANTASKET AVE FROM FITZPATRICK WAY TO FITZPATRICK WAY AND Q ST TO Y ST

TOTAL: 1,227 SY

• T.L. EDWARDS, INC INSTALLED LOAM BARRROW ALONG NANTASKET AVE FROM Q ST TO Y ST

TOTAL: 30 CY

• T.L. EDWARDS, INC INSTALLED SEEDING ALONG NANTASKET AVE FROM Q ST TO Y ST

TOTAL: 255 SY

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 11/14/19  
PAGE: 3 of 74

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2			
FOREMAN	1				EXCAVATOR					
LABORER	5		1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3		1		LOADER					
TRUCK DRIVER	9		2		DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	8	2		
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL		1		
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAIL W/CRUISER	1				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					

CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE (CONSORTIUM)	C-3	NANTASKET AVE (CONSORTIUM)
	C-2	NANTASKET AVE (Q ST TO Y ST)	C-4	

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)	673.51 TONS
706.1	BRICK WALK REMOVED AND RELAID	NANTASKET AVE (Q ST TO Y ST)	22.75 SY
751	LOAM BORROW	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	30 CY
765	SEEDING	NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)	1,227 SY
751	LOAM BORROW	NANTASKET AVE (Q ST TO Y ST)	30 CY

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:



**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 11/15/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
Weather	SUNNY	SUNNY
Temp. Range (°F)	33°	52°

**Contractor's Hours of Work:** 7AM to 2:50PM

**BETA Resident's Onsite Hours:** 7AM to 3:05PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**


T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)

TOTAL: 773.73 TONS

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/15/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2	1		
FOREMAN	1		1		EXCAVATOR					
LABORER	5	3	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	9				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	8			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAILW/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					

CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE	C-3	
	C-2	NANTASKET AVE	C-4	

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	NANTASKET AVE / TOWN LINE TO PAVEMENT JOINT	773.73 TONS

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
X ST AND Y ST

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 11/19/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
<b>Weather</b>	RAIN	CLOUDY
<b>Temp. Range (°F)</b>	40°	43°

**Contractor's Hours of Work:** 7AM to 2:55PM

**BETA Resident's Onsite Hours:** 7AM to 3PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	WESTPORT CURBSETTERS INC
(2)	P.A. LANDERS, INC
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - PAVING

- T.L. EDWARDS, INC. INSTALLED HMA SURFACE COURSE ALONG X ST AND Y ST
- TOTAL: 254.78 TONS

CREW 2 - WHEELCHAIR RAMPS

- WESTPORT CURBSETTERS INC INSTALLED CONCRETE WHEELCHAIR RAMPS ALONG NANTASKET AVE FROM BEACON RD TO POINT ALLERTON RD.
- TOTAL:


CREW 3 - T.L. EDWARDS, INC

- FOREMAN OVERSIGHT

FOR CONTINUATION SEE PAGE: \_\_\_ OF \_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

(Signature) 

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 11/19/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2	1		
FOREMAN	1		1		EXCAVATOR					
LABORER	5	3	1		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	8				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	7			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAIL W/CRUISER	1				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	X ST 3 Y ST			C-3					
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-2	X ST 3 Y ST	254.78 TONS
701.2	CONCRETE WHEELCHAIR RAMP	NANTASKET AVE (BEACON RD TO POINT ALLERTON RD)	72.47 SY
701.2	CONCRETE WHEELCHAIR RAMP	GALLOPS HILL RD	16.25 SY

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:



**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16-05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 11/20/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM	AM
<b>Weather</b>	CLOUDY	CLOUDY	
<b>Temp. Range (°F)</b>	41°	39°	

**Contractor's Hours of Work:** 7AM to N/A

**BETA Resident's Onsite Hours:** 7AM to 10:55AM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

- BETA (MYSELF) WAS ONSITE TO MEASURE CONCRETE WHEELCHAIR RAMPS INSTALLED (YESTERDAY) ALONG NANTASKET AVE FROM BEACON RD TO POINT ALLEKTOWN RD
- T.L. EDWARDS, INC. (FOREMAN) WAS ONSITE TO REMOVE FORMS AT CONCRETE WHEELCHAIR RAMPS.
- BETA (MYSELF) ATTENDED 10AM CONSTRUCTION MEETING AT TOWN HALL

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

*(Signature)*  
(Signature)



**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HOLL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC.

**DATE:** 11/21/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S  
                 

	AM	PM
<b>Weather</b>	SUNNY	SUNNY
<b>Temp. Range (°F)</b>	37°	48°

**Contractor's Hours of Work:** 7AM to 3:15PM

**BETA Resident's Onsite Hours:** 7AM to 3:30PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG NANTASKET AVE FROM Q ST TO Y ST  
**TOTAL : 739.19 TONS**

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**  
MATT FEDERICU  
 (Printed Name)

  
 (Signature)

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 11/21/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2			
FOREMAN	1				EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	10				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	1			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:		C-1	NANTASKET AVE			C-3				
		C-2				C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
460	HOT MIX ASPHALT	NANTASKET AVE QST TO Y ST	739.19 TONS

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**DATE:** 11/21/19 - 11/22/19 **PAGE:** 1 of 2  
**DAY OF WEEK:** S M T W T F S

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A **BETA Project No.:** 16.05273

	10 PM <del>AM</del>	7:20 AM <del>PM</del>
<b>Weather</b>	CLEAR	MOSTLY CLOUDY
<b>Temp. Range (°F)</b>	38°	42°

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T. L. EDWARDS, INC

**Contractor's Hours of Work:** 10 PM to N/A  
**BETA Resident's Onsite Hours:** 10 PM to 2:20 AM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	MARKINGS, INC
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure


**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

MARKINGS, INC WAS ONSITE TO PAINT LAYOUT ALONG NANTASKET AVE FROM Q ST TO Y ST, FITZPATRICK WAY TO FITZPATRICK WAY, AND TOWNLINE TO PAVEMENT JOINT AND INSTALL THERMAL BIKE SYMBOLS ALONG NANTASKET AVE FROM B ST TO Q ST. (NO QUANTITIES RECORDED)

FOR CONTINUATION SEE PAGE: \_\_\_ OF \_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)



## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:** NANTASKET AVE, EDGEWATER RD  
ROCKLAND HOUSE RD

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 11/22/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S    M    T    W    T    F    S

	AM	PM
<b>Weather</b>	CLOUDY	RAIN
<b>Temp. Range (°F)</b>	49°	52°

**Contractor's Hours of Work:** 7:AM to 2:10 PM

**BETA Resident's Onsite Hours:** 6:50 AM to 2:20 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**


CREW 1 - PAVING (HMA SURFACE COURSE)

T.L. EDWARDS, INC INSTALLED HMA SURFACE COURSE ALONG EDGEWATER RD TOTAL: 56.69 TONS AND ROCKLAND HOUSE RD TOTAL: 352.32 TONS

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 11/22/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		2			
FOREMAN	1				EXCAVATOR					
LABORER	5				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	3				LOADER					
TRUCK DRIVER	8				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	7			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER		1			
WELDER					ROLLER		3			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	ROCKLAND HOUSE RD EDGEWATER RD				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
703	BITUMINOUS CONCRETE DRIVEWAYS (HANDWORK)	EDGEWATER RD	56.69 TONS
460	CLASS 1 BITUMINOUS CONCRETE PAVEMENT TYPE 1-1	ROCKLAND HOUSE RD	352.32 TONS
472	HMA MISCELLANEOUS	NANTASKET AVE (Q ST TO Y ST)	32.17 TONS
703	BITUMINOUS CONCRETE DRIVEWAYS (HANDWORK)	(X ST & Y ST)	32.14 TONS

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:



## RESIDENT'S DAILY REPORT

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:** NANTASKET AVE, SCHOOL ST  
X ST, Y ST

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 11/25/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
<b>Weather</b>		SUNNY
<b>Temp. Range (°F)</b>		51°

**Contractor's Hours of Work:** 7:AM to 3:25PM

**BETA Resident's Onsite Hours:** 6:15AM to 3:25PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	MARKINGS, INC
(2)	WESTPORT CURBSETTERS INC
(3)	P.A. LANDERS, INC
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - THERMAL LINE STRIPING

- MARKINGS, INC INSTALLED LINE STRIPING AND BIKE SYMBOLS ALONG NANTASKET AVE (NO QUANTITIES RECORDED)

CREW 2 - CONCRETE WHEELCHAIR RAMPS

- WESTPORT CURBSETTERS INC INSTALLED CONCRETE WHEELCHAIR RAMPS ALONG NANTASKET AVE FROM TOWN LINE TO PAVEMENT JOINT (NO QUANTITIES RECORDED)

CREW 3 - HMA SIDEWALKS & DRIVEWAYS


- T.L. EDWARDS, INC INSTALLED HMA SIDEWALKS ALONG SCHOOL ST AND HMA DRIVEWAYS ALONG X ST AND Y ST

**TOTAL: (96.24 TONS)**

FOR CONTINUATION SEE PAGE: \_\_\_ OF \_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: \_\_\_\_\_

CREW 4 - GRAVEL BORROW 3 LOAM BORROW

• T.L. EDWARDS, INC. INSTALLED GRAVEL BORROW ALONG NANTASKET FROM FITZPATRICK WAY TO FITZPATRICK WAY, X ST, AND Y ST

TOTAL: (52 CY)

• T.L. EDWARDS, INC. INSTALLED LOAM BORROW ALONG X ST AND Y ST

TOTAL: (30 CY)

CREW 5 - SAWCUTTING 6

• T.L. EDWARDS, INC. PERFORMED SAWCUTTING ALONG ATLANTIC HOUSE RD AND SCHOOL ST

TOTAL: 44 LF

**BETA RESIDENT'S DAILY REPORT (Cont.)**

DATE: 11/25/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			2		
FOREMAN	2		1		EXCAVATOR					
LABORER	4	3	3	1	RUBBER TIRE BACKHOE					
EQUIP. OPERATOR			3	1	LOADER					
TRUCK DRIVER			2	2	DUMP TRUCK					
CARPENTER					TRAILER DUMP	18 WHEEL		2	2	
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER			1		
CEMENT FINISHER					PAVER					
WELDER					ROLLER			2		
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAIL W/CRUISER	2	1	1	1	POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3	SCHOOL ST, X ST, Y ST				
	C-2	NANTASKET AVE			C-4	NANTASKET AVE, X ST, Y ST				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
151	GRAVEL BORROW	NANTASKET AVE, X ST, Y ST	52 CY
483.5	SAWING PAVEMENT AND SIDEWALK JOINTS	SCHOOL ST, ATLANTIC HOUSE RD	44 LF
702	BITUMINOUS CONCRETE WALK SURFACE	SCHOOL ST, X ST, Y ST	96.24 TONS
751	LOAM BORROW	X ST, Y ST	30 CY

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

CREW 5  
 1 FOREMAN  
 2 LABORERS  
 2 UTILITY TRUCKS

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05253

**LOCATION:** ATLANTIC HOUSE RD, SCHOOL ST  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 11/26/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
Weather	SUNNY	SUNNY
Temp. Range (°F)	40°	59°

Contractor's Hours of Work: 7AM to N/A

BETA Resident's Onsite Hours: 7AM to 3:50PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	MARKINGS, INC
(2)	WESTPORT CURBSETTERS INC
(3)	P.A. LANDERS, INC
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - THERMAL LINE STRIPING

- MARKINGS, INC INSTALLED THERMAL LINE STRIPING ALONG ATLANTIC HOUSE RD, SCHOOL ST, AND NANTASKET AVE (NO QUANTITIES RECORDED)


CREW 2 - CONCRETE SIDEWALKS AND WHEELCHAIR RAMPS

- WESTPORT CURBSETTERS INC INSTALLED CONCRETE SIDEWALKS AND WHEELCHAIR RAMPS ALONG NANTASKET AVE AND SCHOOL ST
- WHEELCHAIR RAMPS TOTAL: 131.78 SQ
- SIDEWALK TOTAL: 20.76 SQ

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

  
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/26/19  
PAGE: 2 of 3

DESCRIPTION OF WORK PERFORMED / SUMMARY (Cont.):

Note: Continuation from Report Page: \_\_\_\_\_

CREW 3 - LOAM BORROW & SEEDING

T.L. EDWARDS, INC INSTALLED LOAM BORROW AND SEEDING ALONG X ST, Y ST, WANTASKET AVE FROM TOWN LINE TO PAVEMENT JOINT, AND SCHOOL ST

LOAM BORROW TOTAL: (90 CY)

SEEDING TOTAL: (983 SY)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 11/26/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1		1		EXCAVATOR					
LABORER	3	2	3		RUBBER TIRE BACKHOE					
EQUIP. OPERATOR			1		LOADER					
TRUCK DRIVER			2		DUMP TRUCK					
CARPENTER					TRAILER DUMP	18 WHEEL		2		
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL		1		
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAILW/CRUISER	2	1	1		POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	ATLANTIC HOUSE RD, SCHOOL ST, NANTASKET AVE			C-3	NANTASKET AVE, X ST, Y ST SCHOOL ST				
	C-2	NANTASKET AVE, SCHOOL ST			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
701	CONCRETE SIDEWALK	NANTASKET AVE, SCHOOL ST	20.76 SY
701.2	CONCRETE WHEELCHAIR RAMP	NANTASKET AVE, SCHOOL ST	131.78 SY
751	LOAM BORROW	NANTASKET AVE, X ST, Y ST, SCHOOL ST	90 CY
765	SEEDING	NANTASKET AVE, X ST, Y ST, SCHOOL ST	983 SY

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

**RESIDENT'S DAILY REPORT**

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 11/27/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM
Weather	PARTLY CLOUDY	MOSTLY CLOUDY
Temp. Range (°F)	42°	50°

**Contractor's Hours of Work:** 7 AM to N/A

**BETA Resident's Onsite Hours:** 7 AM to 12:10 PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure


**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

T.L. EDWARDS, INC PERFORMED CLEAN UP OF THE XYZ PARKING LOT AND COMPLETED LOAM BORROW AND SEEDING INSTALLATION AT ALL REMAINING AREAS (QUANTITIES OF LOAM BORROW AND SEEDING WILL BE ON YESTERDAYS DAILY REPORT.)

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
(Printed Name)

  
(Signature)





**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T. L. EDWARDS, INC

**DATE:** 12/2/19      **PAGE:** 1 of 2

**DAY OF WEEK:** S M T W T F S

	AM	PM
<b>Weather</b>	RAIN SHOWER	RAIN SHOWER
<b>Temp. Range (°F)</b>	41°	

**Contractor's Hours of Work:** 7AM to 8AM

**BETA Resident's Onsite Hours:** 7AM to 8AM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

• LIDDELL BROTHER INC CANCELED WORK FOR THE DAY


\* QUANTITIES RECORDED:

- NANTASKET AVE (BST TO Y ST)
  - THERMAL BIKE SYMBOLS: (78)
- NANTASKET AVE (FITZPATRICK WAY TO FITZPATRICK WAY)
  - CONCRETE (HANDWORK) (3.91 SY) (REMOVE & RESET WALKWAY)
- A ST
  - HANDICAPPED PARKING SYMBOLS: (2)
- X ST, Y ST, SCHOOL ST, NANTASKET AVE
  - SEEDING - (983 SY)
- EDGEWATER RD
  - REMOVE & RESET BRICK WALKWAY/DRIVEWAY = (12 SY)

FOR CONTINUATION SEE PAGE. \_\_\_\_\_ OF \_\_\_\_\_

**BETA GROUP, INC. - Resident Representative**

MATT FEDERICO  
 (Printed Name)

  
 (Signature)

# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 12/2/19  
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER					RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK					
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTAR MIXER					
DETAIL W/CRUISER	1				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:		C-1	NANTASKET AVE			C-3				
		C-2				C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
864.05	THERMAL BIKE SYMBOL	NANTASKET AVE (B ST TO Y ST)	78
704.1	REMOVE 3 RESET BRICK WALKWAY	NANTASKET AVE, EDGEWATER RD	15.9157

Additional Report Sheets Attached: Description of Work  \* Photos

(Check all that Apply) Contractor's Workforce  Extra Work / T & M

Payment Items  Attachment #1:

Noncompliance Issues  Attachment #2:

**CLIENT:**  
TOWN OF HULL

**CONTRACT:**  
2018 PAVEMENT REHABILITATION CONTRACT

**CONTRACT NO.:** N/A      **BETA Project No.:** 16.05273

**LOCATION:**  
NANTASKET AVE

**CONTRACTOR:**  
T.L. EDWARDS, INC

**DATE:** 12/4/19      **PAGE:** 1 of 2

**DAY OF WEEK:**      S   M   T   W   T   F   S

	AM	PM
<b>Weather</b>	PARTLY CLOUDY	CLOUDY
<b>Temp. Range (°F)</b>	29°	36°

**Contractor's Hours of Work:** 7AM to 2:30PM

**BETA Resident's Onsite Hours:** 7AM to 2:30PM

**SUBCONTRACTORS WORKING ONSITE:**

(1)	LIDDELL BROTHERS INC
(2)	
(3)	
(4)	
(5)	

**VISITORS TO JOB SITE:**

	Arrival	Departure

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - SIGN AND POST INSTALLATION

- LIDDELL BROTHERS INC INSTALLED SIGNS AND POST ALONG NANTASKET AVE FROM B ST TO Y ST AND AT THE INTERSECTION OF GALLOPS HILL RD AND SPRING ST

CREW 2 - OVERSIGHT

- T.L. EDWARDS, INC PROVIDED OVERSIGHT OF SIGN AND POST INSTALLATION

NANTASKET AVE (Q ST TO Y ST)

\*QUANTITIES FOR THERMAL LINE STRIPING WERE MEASURED

- 4" YELLOW - 1420' x 2 = 2,840 LF
- 4" WHITE - 1442' + 1435' + 1940 = 3,893 LF
- 12" WHITE - 825' x 3 = 2475 LF

**TOTAL: 9,188 LF**

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO

(Printed Name)

(Signature)



# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 12/4/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN		1			EXCAVATOR					
LABORER	2				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCKDRIVER					DUMP TRUCK					
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	1				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
832	WARNING REGULATORY AND ROUTE MARKER	NANTASKET AVE (B ST TO Y ST)	274.58 SF
847.1	SIGN SUP (U/GUIDE) + RTE MKR w/1 BRKWAY POST ASSEMBLY-STEEL	NANTASKET AVE (B ST TO Y ST)	34
866	REFLECTORIZED PAVEMENT MARKING LINE (THERMO PLASTIC)	NANTASKET AVE (Q ST TO Y ST)	9,188 LF

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

<b>CLIENT:</b> TOWN OF HULL		<b>DATE:</b> 12/5/19	<b>PAGE:</b> 1 of 2
<b>CONTRACT:</b> 2018 PAVEMENT REHABILITATION CONTRACT		<b>DAY OF WEEK:</b> S M T W T F S <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	
<b>CONTRACT NO.:</b> N/A	<b>BETA Project No.:</b> 16.05273	<b>AM</b>	<b>PM</b>
<b>LOCATION:</b> NANTASKET AVE		<b>Weather:</b> CLEAR	<b>Weather:</b> MOSTLY CLOUDY
<b>CONTRACTOR:</b> T.L. EDWARDS, INC		<b>Temp. Range (°F):</b> 34°	<b>Temp. Range (°F):</b> 42°
		<b>Contractor's Hours of Work:</b> 7AM to 1:45PM	
		<b>BETA Resident's Onsite Hours:</b> 7AM to 1:45PM	

SUBCONTRACTORS WORKING ONSITE:		VISITORS TO JOB SITE:	
		Arrival	Departure
(1)	LIDDEL BROTHERS INC		
(2)	MARKINGS, INC		
(3)			
(4)			
(5)			

**DESCRIPTION OF WORK PERFORMED / SUMMARY:**

CREW 1 - SIGN POST INSTALLATION

- LIDDELL BROTHERS INC INSTALLED SIGNS AND POSTS ALONG NANTASKET AVE FROM TOWN LINE TO PAVEMENT JOINT

CREW 2 - PAVEMENT MARKERS

- MARKINGS, INC INSTALLED PAVEMENT MARKERS ALONG NANTASKET AVE FROM TOWN LINE TO PAVEMENT JOINT

CREW 3 - OVERSIGHT

T.L. EDWARDS, INC PROVIDED OVERSIGHT


\* QUANTITIES FOR THERMAL LINE STRIPING WERE RECORDED

FOR CONTINUATION SEE PAGE: \_\_\_\_\_ OF \_\_\_\_\_

BETA GROUP, INC. - Resident Representative

MATT FEDERICO  
(Printed Name)

(Signature)



# BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 12/3/19  
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1		
FOREMAN			1		EXCAVATOR					
LABORER	2	4			RUBBER TIRE BACKHOE					
EQUIP. OPERATOR					LOADER					
TRUCK DRIVER					DUMP TRUCK					
CARPENTER					TRAILER DUMP					
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3	NANTASKET AVE				
	C-2	NANTASKET AVE			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
832	WARNING REGULATORY AND ROUTE MARKER	NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)	66 SF
847.1	SIGN SUP (W/GUIDE) + RTE MKR W/ 1 BIKWAY POST ASSEMBLY - STEEL	NANTASKET AVE (TOWN LINE TO PAVEMENT JOINT)	4
844.04	LEFT/RIGHT TURN ARROW	CONSORTIUM CONTRACT	64 SF
864	HANDICAP SYMBOL (PAINT)	CONSORTIUM CONTRACT	60 SF
866.04	4" WHITE THERMOPLASTIC	CONSORTIUM CONTRACT	15,809 LF
866.12	12" WHITE THERMOPLASTIC	CONSORTIUM CONTRACT	1,688 LF
867.12	4" YELLOW THERMOPLASTIC	CONSORTIUM CONTRACT	28,284 LF

Additional Report Sheets Attached: Description of Work  \* Photos   
 (Check all that Apply) Contractor's Workforce  Extra Work / T & M   
 Payment Items  Attachment #1:   
 Noncompliance Issues  Attachment #2:

