



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull

CONTRACT: 2018 Pavement Rehabilitation Contract

CONTRACT NO. **BETA Project No. 5273**

LOCATION: Nantasket Ave. @ U St going northerly

CONTRACTOR: T L Edwards

DATE: September 11, 2019 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	PM	AM
Weather	Sunny/windy.	Sunny/windy
Temp. Range (°F)	75-80	70-75

Contractor's Hours of Work: 7:00 AM to 5:45 PM

BETA Resident's Onsite Hours: 7:00 AM to 5:45 PM

Subcontractors:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure
Chris Roy - Beta Engineering	8:00 AM	9:00 AM
John Struzziery - Hull Sewer	11:00 AM	11:30 AM

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Wednesday, September 11th consisted of 12 and 10 inch DICL drain line installation, two new CBs and removal of two CBs. Gravel backfill was thrown into the trenches without any meaningful compactive effort. The work was done along Nantasket Ave at U Street intersection. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

(Printed Name)

(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: September 11, 2019

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK		2			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR		1			
LABORER	1				RUBBER TIRE BACKHOE		1			
EQUIP. OPERATOR	2				SKID STEER LOADER					
TRUCK DRIVER	2	10			DUMP TRUCK					
CARPENTER					TRAILER DUMP		2			
IRONWORKER					Reclaimer					
PIPE FITTER					Front End Loader		1			
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
Police Officer	2				MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1					C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
146	Exc & Dispose of "Stone" CB	Nantasket Ave Sta 17+00 & 17+90	2 each
200	Furnish & Install Pre-cast CB	Nantasket Ave Sta 17+00 & 17+90	2 each
238.1	10 inch Ductile Iron Pipe	Nantasket Ave Sta 16+90 to 17+90	100 ft
238.12	12 Inch Ductile Iron Pipe	Along Natasket Ave crossing U St	39.67 ft
	Recycled Process Gravel	in trench along Nantasket Ave.	104 cu yds

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull

CONTRACT: 2018 Pavement Rehabilitation Contract

CONTRACT NO. _____ **BETA Project No.** 5273

LOCATION: Nantasket Ave. @ V St & going southerly

CONTRACTOR: T L Edwards

DATE: September 12, 2019 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	PM	AM
Weather	Rainy/windy	Clearing/windy
Temp. Range (°F)	60-63	60-63

Contractor's Hours of Work: 7:00 AM to 5:00 PM

BETA Resident's Onsite Hours: 7:00 AM to 5:00 PM

Subcontractors:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Thursday, September 12th consisted of 10 and 8 inch DICL drain line installation, two new CBs and removal of two CBs. Gravel backfill was thrown into the trenches without any meaningful compactive effort. The work was done along Nantasket Ave and a cross drain at V Street. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

(Printed Name)

 (Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: September 12, 2019

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK		3			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR		1			
LABORER	1				RUBBER TIRE BACKHOE		1			
EQUIP. OPERATOR	2				SKID STEER LOADER					
TRUCK DRIVER	3				DUMP TRUCK					
CARPENTER					TRAILER DUMP		3			
IRONWORKER					Reclaimer					
PIPE FITTER					Front End Loader		1			
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
Police Officer	2				MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR		1			
CREW LOCATION / REFERENCE:	C-1				C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
✓ 146	Exc & Dispose of "Stone" CB	Nantasket Ave Sta 17+00 & 17+90	2 each
✓ 000	Furnish & Install Pre-cast CB	Nantasket Ave Sta 17+00 & 17+90	2 each
✓ 238.08	8 inch Ductile Iron Pipe	Nantasket Ave Sta 16+05 crossing street at V St.	38.5 ft
✓ 238.1	10 Inch Ductile Iron Pipe	Along Natasket Ave 17+00 to 16+10	79 ft
	Recycled Process Gravel	in trench along Nantasket Ave.	182 cu yds
✓ 238.08	8 inch PVC SDR35 Pipe	at V St outfall CB on SB side of Nantasket Av	4 ft
✓ 440	CaCl for Dust Control	Along Natasket Ave 17+00 to 16+10	200

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull

CONTRACT: 2018 Pavement Rehabilitation Contract

CONTRACT NO.: **BETA Project No. 5273**

LOCATION: Nantasket Ave. Q to XYZ Sts

CONTRACTOR: T L Edwards

DATE: September 13, 2019 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	PM	AM
Weather	Sunny/windy	
Temp. Range (°F)	60-68	

Contractor's Hours of Work: 7:00 AM to 1:30 PM

BETA Resident's Onsite Hours: 7:00 AM to 12:45 PM

Subcontractors:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Friday, September 13th consisted of sawcutting pavement along curb and for islands from Q St to XYZ Street and temporarily setting frames and grates on 3 CBs. All work is considered incidental to various pay items. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

(Printed Name)

(Signature)



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull

CONTRACT: 2018 Pavement Rehabilitation Contract

CONTRACT NO.: **BETA Project No. 5273**

LOCATION: Nantasket Ave. R to U Sts

CONTRACTOR: T L Edwards

DATE: September 16, 2019 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	PM	AM
Weather	Sunny/windy	Sunny/windy
Temp. Range (°F)	70-73	65-70

Contractor's Hours of Work: 7:00 AM to 3:30 PM

BETA Resident's Onsite Hours: 7:00 AM to 3:20 PM

Subcontractors:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure
John S. Hull Sewer Dept	8:00 AM	8:15 AM
Joe Hull DPW	9:40 AM	10:00 AM

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Monday, September 16th consisted of sidewalk and curb removal in area of pavement widening from R St to U Street and temporarily placing material along existing SW and at driveways. The material which was placed will be used a base material in area of pavement widening and so qualifies for payment. All excavation is considered incidental to the sidewalk pay item. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

(Printed Name)

(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: September 16, 2019

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK		2			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR		1			
LABORER	1				RUBBER TIRE BACKHOE		1			
EQUIP. OPERATOR	1				SKID STEER LOADER					
TRUCK DRIVER	4				DUMP TRUCK					
CARPENTER					TRAILER DUMP		4			
IRONWORKER					Small Cutter					
PIPE FITTER					Front End Loader		1			
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
Police Officer	1				MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	Nantasket Av. From R to U Sts				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
	Reclaimed Processed Material	Nantasket Av. From R to U Sts	72 yds

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull

CONTRACT: 2018 Pavement Rehabilitation Contract

CONTRACT NO.: BETA Project No. 5273

LOCATION: Nantasket Ave. R to U Sts

CONTRACTOR: T L Edwards

DATE: September 17, 2019 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	PM			AM			
Weather	Sunny/windy			Sunny/windy			
Temp. Range (°F)	70-73			65-70			

Contractor's Hours of Work: 7:00 AM to 3:30 PM

BETA Resident's Onsite Hours: 7:00 AM to 2:15 PM

Subcontractors:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

Visitors to Job Site:	Arrival	Departure
John S. Hull Sewer Dept	8:00 AM	8:15 AM

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Tuesday, September 17th consisted of approximately 12" of excavation then placement of reclaimed processed material in area of pavement widening from R St to U Street. Some excavation is considered incidental to the curb and sidewalk pay items. two bags of CaCL were placed. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

(Printed Name)

(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: September 17, 2019

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK		2			
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR		1			
LABORER	1				RUBBER TIRE BACKHOE		1			
EQUIP. OPERATOR	1				SKID STEER LOADER					
TRUCK DRIVER	2				DUMP TRUCK					
CARPENTER					TRAILER DUMP		2			
IRONWORKER					Small Cutter					
PIPE FITTER					Front End Loader		1			
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
Police Officer	1				MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	Nantasket Av. From R to U Sts				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
✓ 440	CaCl for Roadway Dust Control	Nantasket Ave from R to U Sts box widening area	100 lbs

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull	
CONTRACT: 2018 Pavement Rehabilitation Contract	
CONTRACT NO.:	BETA Project No. 5273
LOCATION: Nantasket Ave. R to U Sts	
CONTRACTOR: T L Edwards	

DATE: September 18, 2019	PAGE: 1 of 2						
DAY OF WEEK: S M T W T F S <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>							
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; text-align: center;">PM</td> <td style="width: 50%; text-align: center;">AM</td> </tr> <tr> <td style="text-align: center;">Weather: Sunny/windy</td> <td style="text-align: center;">Sunny/windy</td> </tr> <tr> <td style="text-align: center;">Temp. Range (°F): 60-65</td> <td style="text-align: center;">55-60</td> </tr> </table>	PM	AM	Weather: Sunny/windy	Sunny/windy	Temp. Range (°F): 60-65	55-60
PM	AM						
Weather: Sunny/windy	Sunny/windy						
Temp. Range (°F): 60-65	55-60						
Contractor's Hours of Work: 7:00 AM to 3:00 PM							
BETA Resident's Onsite Hours: 7:00 AM to 2:30 PM							

Subcontractors:	
(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:	Arrival	Departure
Attended Coord Mtg at Town		
Hall 9:40 to 10:40 am		

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Wednesday, September 18th consisted of placement of 112.29 tons of 4 inch hot mix asphalt in area of pavement widening from R St to U St and drainage trench from U St to V Street. Some incidental excavation was done in the drainage trenches from U to V Street. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

 (Printed Name)

 (Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: September 18, 2019

PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK		2	2		
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1	1			EXCAVATOR		1			
LABORER	1	4			RUBBER TIRE BACKHOE		1			
EQUIP. OPERATOR	1	1			SKID STEER LOADER					
TRUCK DRIVER	1	2			DUMP TRUCK			1		
CARPENTER					TRAILER DUMP		1	1		
IRONWORKER					Small Cutter					
PIPE FITTER					Front End Loader		1			
MASON					GRADER					
CEMENT FINISHER					PAVER			1		
WELDER					ROLLER		1	1		
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
Police Officer	1	1			MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	Nantasket Av. From R to V Sts				C-3				
	C-2	Nantasket Av. From R to V Sts				C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
✓ 472	HMA for Miscellaneous Work	Nantasket Ave from R to U Sts box widening area	112.29 tons

Additional Report Sheets Attached: Description of Work * Photos

(Check all that Apply) Contractor's Workforce Extra Work / T & M

Payment Items Attachment #1:

Noncompliance Issues Attachment #2:



RESIDENT'S DAILY REPORT

CLIENT: Town of Hull	
CONTRACT: 2018 Pavement Rehabilitation Contract	
CONTRACT NO.:	BETA Project No. 5273
LOCATION: Nantasket Ave. R to W Sts	
CONTRACTOR: T L Edwards	

DATE:	September 19, 2019	PAGE:	1 of 2
DAY OF WEEK:	S M T W T F S		
	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>		
	PM	AM	
Weather	Sunny/windy	Sunny/windy	
Temp. Range (°F)	60-65	55-60	
Contractor's Hours of Work: 7:00 AM to 4:00 PM			
BETA Resident's Onsite Hours: 7:00 AM to 3:30 PM			

Subcontractors:	
(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

Work done on Thursday, September 19th consisted of incidental sidewalk and curbing excavation from Q to R St, and U to W Street. 7 - 26 yard loads of reclaimed process material was delivered assumed to be used for sidewalk base. It is noted all work in connection with sidewalks of all type is incidental to the 700 series of items. Photos will be sent via e-mails.

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

RICHARD PERLMAN

 (Printed Name)

 (Signature)

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HOLL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 9/23/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	FAIR	SUNNY
Temp. Range (°F)	69°	81°

Contractor's Hours of Work: 7 AM to 3:35 PM

BETA Resident's Onsite Hours: 7 AM to 4 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

T.L. EDWARDS, INC EXCAVATED SIDEWALK ALONG NANTASKET FROM TIERNEY AVE TO POINT ALLERTON AVE

TOTAL : 1,209.44 SY (THIS INCLUDES THE EXCAVATION THAT OCCURRED ON FRIDAY WHICH WAS TIERNEY AVE TO STANDISH AVE)


(2) DETAIL HOURS : 7am-3:30 PM

FOR CONTINUATION SEE PAGE: ____ OF ____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature)



BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/23/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1				EXCAVATOR					
LABORER	1				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1				LOADER					
TRUCK DRIVER	3				DUMP TRUCK	6 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	3			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL X14200SR	1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					

CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE	C-3	
	C-2		C-4	

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
702.1	EXCAVATION & DISPOSAL OF EXISTING SIDEWALK	NANTASKET AVE / ALPEN AVE TO FITZPATRICK WAY	1,209.44 SY

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

Contractor's Workforce

Payment Items

Noncompliance Issues

* Photos

Extra Work / T & M

Attachment #1:

Attachment #2:

CREW 1
 1 FRONT END LOADER

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 9/24/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	PARTLY CLOUDY
Temp. Range (°F)	65°	74°

Contractor's Hours of Work: 7AM to 3:10PM

BETA Resident's Onsite Hours: 7AM to 3:25PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

- T.L. EDWARDS, INC. EXCAVATED THE CONCRETE SIDEWALK ALONG NANTASKET AVE FROM BEACON RD TO STANDISH AVE
TOTAL: 384.22 SY
- T.L. EDWARDS, INC. EXCAVATED SIDEWALK ALONG BEACON RD WHERE FUTURE WHEELCHAIR RAMP WILL BE INSTALLED
TOTAL: 16 SY

(2) DETAIL HOURS: 7AM - 3PM

FOR CONTINUATION SEE PAGE: ___ OF ___

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/24/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN					EXCAVATOR					
LABORER	1				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	1				LOADER					
TRUCK DRIVER	3				DUMP TRUCK	6 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	3			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL XL 4300 Z	1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		1			
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW		1			
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3				
	C-2					C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
702.1	EXCAVATION & DISPOSAL OF EXISTING SIDEWALK	NANTASKET AVE / ALDEN AVE TO FITZPATRICK WAY	400-22 SY

CREW 1
 1 FRONT END LOADER

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
X ST & Y ST

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 9/25/17 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	FAIR
Temp. Range (°F)	57°	69°

Contractor's Hours of Work: 7 AM to 3:55 PM

BETA Resident's Onsite Hours: 6:55 AM to 4 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

• T.L. EDWARDS INC EXCAVATED X ST AND Y ST (ROAD RECONSTRUCTION)

• X ST

- RECLAIMED BASE COURSE/SUB BASE COURSE: 710.67 SY
- EARTH EXCAVATION: 78.17 CY
- INSTALLED RECYCLED GRAVEL: 78.17 CY
- FINE GRADING AND COMPACTING: 710.67 SY

Y ST (X ST TO #17 Y ST)

- RECLAIMED BASE COURSE/SUB BASE COURSE: 444.89 SY
- EARTH EXCAVATION: 48.94 CY
- INSTALLED RECYCLED GRAVEL: 48.94 CY
- FINE GRADING AND COMPACTING: 444.89 SY

(2) **DETAIL HOURS:** 7 AM - 3:30 PM **FOR CONTINUATION SEE PAGE:** _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/25/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK		1			
FOREMAN	1				EXCAVATOR					
LABORER	1				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	5				DUMP TRUCK	6 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	5			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER	GRADALL XL 4300Z	1			
CEMENT FINISHER					PAVER					
WELDER					ROLLER		2			
OILER					COMPRESSOR		1			
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	2				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	X ST 3 Y ST			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
120.1	EXCAVATION	X ST 3 Y ST	127.11 CY
402	RECYCLED PROCESS GRAVEL	X ST 3 Y ST	127.11 CY
403	RECLAIMED BASE COURSE	X ST 3 Y ST	1,155.56 SY
170	FINE GRADING & COMPACTING	X ST 3 Y ST	1,155.56 SY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CREW 1
1 FRONT END LOADER

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC.

DATE: 9/26/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	FAIR	MOSTLY CLOUDY
Temp. Range (°F)	59°	75°

Contractor's Hours of Work: 7AM to 4:30PM

BETA Resident's Onsite Hours: 7AM to 4:45PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:


CREW 1 - MILLING
 • T.L. EDWARDS, INC. MILLED ALONG NANTASKET AVE FROM FROM FITZPATRICK WAY TO TIERNEY AVE AND ALONG GUTTER GOING TOWARDS BEACON RD
 (NO MEASUREMENT RECORDED)
 (3) DETAIL HOURS: 7AM - 4:30PM

CREW 2 - EXCAVATION
 • T.L. EDWARDS, INC. EXCAVATED REMAINING SECTION OF Y ST FOR ROAD RECONSTRUCTION.
 - RECLAIMED BASE COURSE/SUB BASE COURSE: 1,085 SY
 - EARTH EXCAVATION: 119.35 CY
 - INSTALLED RECYCLED GRAVEL: 119.35 CY
 - FINE GRADING AND COMPACTING: 1,085 SY
 (2) DETAIL HOURS: 7AM - N/A

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
 (Printed Name)


 (Signature)

• MILLING MACHINE WATER FILL UPS: 4

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/26/19
PAGE: 2 of 2

CONTRACTOR'S WORKFORCE												
LABOR					EQUIPMENT							
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty					
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4		
SUPERINTENDENT					PICKUP / SERVICE TRUCK							
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK			1				
FOREMAN	1	1			EXCAVATOR							
LABORER	6	1			RUBBER TIRE BACKHOE							
EQUIP. OPERATOR	2	2			LOADER							
TRUCK DRIVER	10	4			DUMP TRUCK	10 WHEEL	2					
CARPENTER					TRAILER DUMP	18 WHEEL	8	4				
IRONWORKER					CRANE							
PIPE FITTER					BULLDOZER							
MASON					GRADER	GRADALL XL4300SR		1				
CEMENT FINISHER					PAVER							
WELDER					ROLLER			2				
OILER					COMPRESSOR			1				
PAINTER					GENERATOR							
ELECTRICIAN					PUMP							
					MORTOR MIXER							
DETAIL W/CRUISER	3				POWER SAW							
					LIGHT TOWER							
					COMPACTOR							
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE				C-3						
	C-2	Y ST				C-4						

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
120	EXCAVATION	Y ST	119.35 CY
170	FINE GRADING AND COMPACTING	Y ST	1,085 SY
402	RECYCLED PROCESS GRAVEL	Y ST	119.35 CY
403	RECLAIMED BASE COURSE	Y ST	1,085 SY
702.1	EXCAVATION DRIVEWAYS	X ST, Y ST (CUT BACKS)	104.44 SY
120	EXCAVATION	X ST, Y ST (CUTBACKS)	11.49 CY
170	FINE GRADING AND COMPACTING	X ST, Y ST (CUTBACKS)	104.44 SY
402	RECYCLED PROCESS GRAVEL	X ST, Y ST (CUTBACKS)	11.49 CY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CREW 1
 1 MILLING MACHINE
 1 SKID STEER
 1 TRIMMER
 1 STREET SWEEPER

CREW 2
 1 FRONT END LOADER

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16-05273

LOCATION:
NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 9/27/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	SUNNY	SUNNY
Temp. Range (°F)	58°	70°

Contractor's Hours of Work: 7AM to 3PM

BETA Resident's Onsite Hours: 6:50AM to 4:30PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

• T.L. EDWARDS, INC COMPLETED MILLING ALONG NANTASKET AVE :

- FITZPATRICK WAY TO FITZPATRICK WAY : 12,668.66 SY
- Q ST TO Y ST : 6,585.27 SY

• MILLING MACHINE WATER FILL UPS : 4

(3) DETAIL HOURS : 7AM - 4PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)


(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/27/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	6				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	9				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	8			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	NANTASKET AVE			C-3					
	C-2				C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
129	OLD PLANING	NANTASKET AVE (CONSORTIUM)	12,668.66 SY
129	PAVEMENT MILLING	NANTASKET AVE (Q ST TO Y ST)	6,585.27 SY
702.1	EXCAVATION & DISPOSAL OF EXISTING SIDEWALK	SCHOOL ST, NANTASKET AVE	741.62 SY

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2:

CREW 1
 1 MILLING MACHINE
 1 TRIMMER
 1 SKID STEER
 1 STREET SWEEPER

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION: SCHOOL ST, ATLANTIC HOUSE RD, ROCKLAND HOUSE RD

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 9/30/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	CLOUDY	PARTLY CLOUDY
Temp. Range (°F)	55°	

Contractor's Hours of Work: 7AM to 3:15 PM

BETA Resident's Onsite Hours: 7AM to 3:15 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

- T.L. EDWARDS, INC COMPLETED MILLING ALONG SCHOOL ST FROM ATLANTIC AVE TO NANTASKET AVE AND ATLANTIC HOUSE RD FROM ATLANTIC AVE TO SCHOOL ST
- *SCHOOL ST TOTAL: 3,318.78 SY
- *ATLANTIC HOUSE RD TOTAL: 2,057.23 SY
- T.L. EDWARDS, INC MILLED ALONG ROCKLAND HOUSE RD FROM NANTASKET AVE TO ROCKVIEW RD (NO QUANTITIES RECORDED)
- MILLING MACHINE WATER FILL UPS: 2
- (3) DETAIL HOURS: 7AM - 3:15 PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

(Signature)
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 9/30/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	6				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	8				DUMP TRUCK	10 WHEEL	1			
CARPENTER					TRAILER DUMP	18 WHEEL	7			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER					POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	SCHOOL ST, ATLANTIC HOUSE RD			C-3					
	C-2	ROCKLAND HOUSE RD			C-4					

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
129	BITUMINOUS CONCRETE	SCHOOL ST, ATLANTIC HOUSE RD	5,376.01 SY
	EXCAVATION BY COLD		
	PLANER		

Additional Report Sheets Attached: Description of Work

(Check all that Apply)

- Contractor's Workforce
- Payment Items
- Noncompliance Issues

* Photos

- Extra Work / T & M
- Attachment #1:
- Attachment #2:

CREW 1
 1 MILLING MACHINE
 1 TRIMMER
 1 SKID STEER
 1 STREET SWEEPER

RESIDENT'S DAILY REPORT

CLIENT:
TOWN OF HULL

CONTRACT:
2018 PAVEMENT REHABILITATION CONTRACT

CONTRACT NO.: N/A **BETA Project No.:** 16.05273

LOCATION:
ROCKLAND HOUSE RD, NANTASKET AVE

CONTRACTOR:
T.L. EDWARDS, INC

DATE: 10/1/19 **PAGE:** 1 of 2

DAY OF WEEK: S M T W T F S

	AM	PM
Weather	RAIN	CLOUDY
Temp. Range (°F)	56°	69°

Contractor's Hours of Work: 7 AM to 3:30 PM

BETA Resident's Onsite Hours: 6:55 AM to 3:30 PM

SUBCONTRACTORS WORKING ONSITE:

(1)	WELLS LANDSCAPING
(2)	
(3)	
(4)	
(5)	

VISITORS TO JOB SITE:

	Arrival	Departure

DESCRIPTION OF WORK PERFORMED / SUMMARY:

- T.L. EDWARDS, INC COMPLETED MILLING ALONG ROCKLAND HOUSE RD FROM GEORGE WASHINGTON BLVD TO NANTASKET AVE
- T.L. EDWARDS, INC MILLED ALONG NANTASKET AVE FROM ROCKLAND HOUSE RD TO SCHOOL ST (NO QUANTITIES RECORDED, UNFINISHED)
- MILLING MACHINE WATER FILL UPS : 3

(3) DETAIL HOURS : 7AM - 3:30 PM

FOR CONTINUATION SEE PAGE: _____ OF _____

BETA GROUP, INC. - Resident Representative

MATT FEDERICO
(Printed Name)

Matt Federico
(Signature)

BETA RESIDENT'S DAILY REPORT (Cont.)

DATE: 10/1/19
 PAGE: 2 of 2

CONTRACTOR'S WORKFORCE										
LABOR					EQUIPMENT					
CLASSIFICATION	Crew Designation/Qty				GENERAL DESCRIPTION	TYPE / ID #	Crew Designation/Qty			
	C-1	C-2	C-3	C-4			C-1	C-2	C-3	C-4
SUPERINTENDENT					PICKUP / SERVICE TRUCK					
ENGINEER / SURVEYOR					UTILITY / WELDING TRUCK					
FOREMAN	1				EXCAVATOR					
LABORER	6				RUBBER TIRE BACKHOE					
EQUIP. OPERATOR	2				LOADER					
TRUCK DRIVER	8				DUMP TRUCK	10 WHEEL	2			
CARPENTER					TRAILER DUMP	18 WHEEL	6			
IRONWORKER					CRANE					
PIPE FITTER					BULLDOZER					
MASON					GRADER					
CEMENT FINISHER					PAVER					
WELDER					ROLLER					
OILER					COMPRESSOR					
PAINTER					GENERATOR					
ELECTRICIAN					PUMP					
					MORTOR MIXER					
DETAIL W/CRUISER	3				POWER SAW					
					LIGHT TOWER					
					COMPACTOR					
CREW LOCATION / REFERENCE:	C-1	ROCKLAND HOUSE YLDS #				C-3				
	C-2	NANTUCKET AVE				C-4				

CONTRACTOR PAYMENT ITEMS			
Pay Item No.	Item Description	Location / Reference	Quantity
129	BITUMINOUS CONCRETE	ROCKLAND HOUSE YLDS	5,861.29 sq
	EXCAVATION BY COLD		
	PLANEER		

Additional Report Sheets Attached: Description of Work * Photos
 (Check all that Apply) Contractor's Workforce Extra Work / T & M
 Payment Items Attachment #1:
 Noncompliance Issues Attachment #2: