



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Hull, MA  
Contract: 2018 Pavement Rehabilitation Contract

Dates: 9/23/19-9/27/19

Contractor: T.L. Edwards, Inc.

Inspector on site: Matt Federico

---

### WORK COMPLETED THIS WEEK

---

- T.L. Edwards, Inc. completed sidewalk excavation along Nantasket Ave from Beacon Rd to Point Allerton Ave
- T.L. Edwards, Inc. reconstructed (excavation and gravel borrow installation) X St and Y St.
- T.L. Edwards, Inc. completed milling along Nantasket Ave from Fitzpatrick Way to Fitzpatrick Way and Q St to Y St

### WORK ANTICIPATED FOR NEXT WEEK

---

- T.L. Edwards, Inc. will continue milling along School St, Atlantic House Rd, Rockland House Rd, Nantasket Ave (town line to pavement joint near Rockland House Rd), and Edgewater Rd
- T. L. Edwards, Inc will commence HMA leveling course upon completion of milling

### PHOTOS

---