



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Hull, MA
Contract: 2018 Pavement Rehabilitation Contract

Dates: 9/30/19-10/4/19

Contractor: T.L. Edwards, Inc.

Inspector on site: Matt Federico

WORK COMPLETED THIS WEEK

- T.L. Edwards, Inc. completed milling along School St (Atlantic Ave to Nantasket Ave), Atlantic House Rd (Atlantic Ave to School St), Rockland House Rd (George Washington Blvd to Nantasket Ave), Nantasket Ave (Town Line to Pavement Joint), and Edgewater Rd (Seventh St to Eighth St)
- T.L. Edwards, Inc. completed HMA Leveling Course along Nantasket Ave (Q St to Y St and Fitzpatrick Way to Fitzpatrick Way)
- T.L. Edwards, Inc. completed HMA Binder Course along X St and Y St

WORK ANTICIPATED FOR NEXT WEEK

- T.L. Edwards, Inc. will continue to install the HMA Leveling Course on School St, Atlantic House Rd, Rockland House Rd, Nantasket Ave (Town Line to Pavement Joint), and Edgewater Rd
- T.L. Edwards, Inc. will have a second crew working on Nantasket Ave from Q St to Y St, installing Granite Curb, starting Monday, Oct. 7

PHOTOS
