



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Hull, MA
Contract: 2018 Pavement Rehabilitation Contract

Dates: 9/16/19-9/20/19

Contractor: T.L. Edwards, Inc.

Inspector on site: Matt Federico, Rich Perlman

WORK COMPLETED THIS WEEK

- T.L Edwards, Inc. excavated the sidewalk and curbing along Nantasket Ave from Q St to Y St
- T.L Edwards, Inc. excavated areas of the parking lots at the U.S. Post Office and Cumberland Farms where granite curbing/islands will be installed
- T.L Edwards, Inc. installed HMA Miscellaneous along Nantasket Ave from R St to V St. (R St to U St – Road Widening, U St to V St- Patch Work at Catch Basins)

WORK ANTICIPATED FOR NEXT WEEK

- T.L Edwards, Inc. will continue to excavate the sidewalk along Nantasket Ave heading towards Point Allerton Ave
- T.L Edwards, Inc. anticipates excavating X St and Y St starting on Wednesday, September 25. for the purpose of a road reconstruction
- T.L Edwards, Inc. anticipates milling along Nantasket Ave starting on Thursday, Sept. 26

PHOTOS
