

**Photo 1**



View of exposed soils along the west side of the stabilized construction entrance—facing west.

**Photo 2**



View of scour associated with the exposed soils at the construction entrance; this scour is confined to the limits of work—facing southwest.

**PHOTOGRAPHIC DOCUMENTATION**

North Sturbridge Road Solar Facility

Charlton, Massachusetts

Photographs Documented 08.23.2021

**Photo 3**



View of the earthen access road—facing south.

**Photo 4**



View of runoff undercutting the siltation fencing at the area of erosion controls that required maintenance as identified on 7/22/2021 - facing southwest.

**PHOTOGRAPHIC DOCUMENTATION**

North Sturbridge Road Solar Facility

Charlton, Massachusetts

Photographs Documented 08.23.2021

**Photo 5**



View of scour forming upgradient of the off-site Vegetated Wetland—facing east.

**Photo 6**



View of erosion channels at the location of the informal access path along the northern limits of work—facing northwest.

**PHOTOGRAPHIC DOCUMENTATION**

North Sturbridge Road Solar Facility

Charlton, Massachusetts

Photographs Documented 08.23.2021

**Photo 7**



View of ponding associated with the runoff flowing down the access path depicted in Photo 6—facing northwest.

**Photo 8**



View of scour beyond the northern limits of work resulting from runoff undercutting the siltation fencing (Discharge 2)—facing north.

**PHOTOGRAPHIC DOCUMENTATION**

North Sturbridge Road Solar Facility

Charlton, Massachusetts

Photographs Documented 08.23.2021